

**HESS BAKKEN DEVELOPMENT
HESS HAWKEYE (SOR) PIPELINE PROJECT
Monthly Construction Progress Report
PSC Case No. PU-15-31 and PU-15-32**



Period August 22nd to September 19th

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	(713)-823-6718
Construction Manager	Roy Nelson	HESS	(701)-421-9090
Chief Inspector	Chuck Watson	TULSA	(409)-267-1498

Project Description

Construct Approximately 23.5 miles of 12" high pressure oil and gas pipeline and FOC from Hawkeye Oil Facility and Hawkeye Compressor Facility to Ramburg Truck Facility and Silurian. Install launcher and receivers and valve stations and tie-ins for aboveground facilities.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Coating	43%
Right of Way Clearing	92%	Lower-in	52%
Right of Way Grading	92%	Backfill	28%
Stringing	83%	Tie-in	18%
Bending	83%	Hydro test	0%
Ditching	81%	Right of Way Cleanup	3%
Welding	69%	Bore Crossings and HDD	36%

Construction Progress

- Overall completion is 37.8% (plan 49.2%)
- Continue stringing, bending, ditching, welding, coating, lower-in, backfill, tie-in, bore/HDD crossing and clean up

Scheduled Activities - September 20th to October 19th

- Complete the ROW clear grade North and South
- Complete the stringing, bending, ditching, mainline welding, lowering in bore/HDD crossing and backfilling
- Complete 70% of tie-in welding and clean up
- Start hydrostatic test
- Ongoing above ground facility tie-ins

Comment and Area of Concerns

- The shape files approval for the additional string area inside Jellesed's property for USFS HDD drill.
- Permit to construct in USACE corridors ETA.

Name	Report Date
Pithak Permkasedwit	09/21/2015