

**HESS BAKKEN DEVELOPMENT  
HESS HAWKEYE (SOR) PIPELINE PROJECT  
PSC Case No. PU-15-31 and PU-15-32  
Monthly Construction Progress Report**



**Period September 20<sup>th</sup> to October 19<sup>th</sup>**

<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Project Manager	Murray Jackson	HESS	(713)-823-6718
Construction Manager	Roy Nelson	HESS	(701)-421-9090
Chief Inspector	Chuck Watson	TULSA	(409)-267-1498

**Project Description**

Construct Approximately 23.5 miles of 12" high pressure oil and gas pipeline and FOC from Hawkeye Oil Facility and Hawkeye Compressor Facility to Ramburg Truck Facility and Silurian. Install launcher and receivers and valve stations and tie-ins for aboveground facilities.

<b>Milestone</b>	<b>% Complete</b>	<b>Milestone</b>	<b>% Complete</b>
Construction Staking	100%	Coating	93%
Right of Way Clearing	98%	Lower-in	92%
Right of Way Grading	98%	Backfill	77%
Stringing	98%	Tie-in	88%
Bending	98%	Hydro test	0%
Ditching	98%	Right of Way Cleanup	58%
Welding	95%	Bore Crossings and HDD	96%

**Construction Progress**

- Overall completion is 68.0% (plan 83.4%)
- Continue lower-in, backfill, tie-in, bore/HDD crossing and clean up

**Scheduled Activities - October 20<sup>th</sup> to November 19<sup>th</sup>**

- Complete lowering in bore/HDD crossing and backfilling
- Complete tie-in welding and clean up
- Complete hydrostatic test
- Ongoing above ground facility tie-ins

**Comment and Area of Concerns**

- Permit to construct in USACE corridors ETA.

<b>Name</b>	<b>Report Date</b>
Pithak Permkasedwit	10/20/2015