

**HESS BAKKEN DEVELOPMENT
HESS HAWKEYE (SOR) PIPELINE PROJECT
PSC Case Nos: PU-15-31 and PU-15-32
Monthly Construction Progress Report**



Period July 22nd to August 21st

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	(713)-823-6718
Construction Manager	Roy Nelson	HESS	(701)-421-9090
Chief Inspector	Chuck Watson	TULSA	(409)-267-1498

Project Description

Construct Approximately 23.5 miles of 12" high pressure oil and gas pipeline and FOC from Hawkeye Oil Facility and Hawkeye Compressor Facility to Ramburg Truck Facility and Silurian. Install launcher and receivers and valve stations and tie-ins for aboveground facilities.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Coating	5%
Right of Way Clearing	73%	Lower-in	0%
Right of Way Grading	73%	Backfill	0%
Stringing	18%	Tie-in	0%
Bending	18%	Hydro test	0%
Ditching	23%	Right of Way Cleanup	0%
Welding	7%	Bore Crossings and HDD	10%

Construction Progress

- Overall completion is 8.7% (plan 9.4%)
- Completed the ILI run and install FOC along the river crossing line#2
- Continued mainline welding both North and South
- Started survey and RoW construction in State land area

Scheduled Activities - August 22nd to September 21st

- Complete the ROW clear grade North and South
- Complete the stringing and bending of mainline
- Complete 70% of mainline welding
- Start lower-in and backfill
- Complete 50% of bore/HDD crossing
- Ongoing above facility tie-ins

Comment and Area of Concerns

- Reroute on State Land needed due to revised direction by State Land Department as a result of late construction of Bakkenlink Pipeline.
- Permit to construct in USACE corridors ETA September 15.

Name	Report Date
Dolnapas Sapphakitcha	08/21/2014