

**HESS BAKKEN DEVELOPMENT
HESS HAWKEYE (SOR) PIPELINE PROJECT
Monthly Construction Progress Report
PSC Case Number: PU-15-31 and PU-15-32**



Period of 10/20 to 11/19

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	(713)-823-6718
Construction Manager	Roy Nelson	HESS	(701)-421-9090
Chief Inspector	Chuck Watson	TULSA	(409)-267-1498

Project Description

Construction of approx. 23.5 miles of 12.750" High Pressure Oil and Gas pipeline and FOC from Hawkeye Oil Facility and Hawkeye Compressor Facility to Ramburg Truck Facility and Silurian.

Install launchers, receivers and valve stations and tie-ins with aboveground facilities.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Coating	98%
Right of Way Clearing	100%	Lower-in	100%
Right of Way Grading	100%	Backfill	85%
Stringing	100%	Tie-in	98%
Bending	100%	Hydrostatic test	50%
Ditching	100%	Right of Way Cleanup	82%
Welding	98%	Bore/HDD Crossings	97%

Construction Progress

- Overall completion is 85.75% (plan 92.33%)
- Continue lower-in, backfill, tie-in, bore/HDD crossing and clean up

Scheduled Activities – 11/20 to 12/19

- Complete lowering in bore/HDD crossing and backfilling
- Complete tie-in welding and clean up
- Complete hydrostatic test
- Complete above ground facility tie-ins

Comment and Area of Concerns

- Permit to construct in USACE corridors ETA.
- Increment Weather conditions

Name	Report Date
Chanon Piansema	11/20/2015