

**HESS BAKKEN DEVELOPMENT
HESS HAWKEYE (SOR) PIPELINE PROJECT
Monthly Construction Progress Report
PSC No. PU-15-31 and PU-15-32**



Period of 1/12/2015 to 2/19/2016

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	(713)-823-6718
Construction Manager	Roy Nelson	HESS	(701)-421-9090
Chief Inspector	Chuck Watson	TULSA	(409)-267-1498

Project Description

Construction of approx. 23.5 miles of 12.750" High Pressure Oil and Gas pipeline and FOC from Hawkeye Oil Facility and Hawkeye Compressor Facility to Ramburg Truck Facility and Silurian.

Install launchers, receivers and valve stations and tie-ins with aboveground facilities.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Coating	100%
Right of Way Clearing	100%	Lower-in	100%
Right of Way Grading	100%	Backfill	99%
Stringing	100%	Tie-in	100%
Bending	100%	Hydrostatic test	80%
Ditching	100%	Right of Way Cleanup	98%
Welding	100%	Bore/HDD Crossings	100%

Construction Progress

- Overall completion is 92.88% (plan 99.55%)
- Carries out 2016 scope of work

Scheduled Activities – 1/20/2016 to 2/19/2016

- Complete all activities on USACE area
- Complete above ground facility tie-ins
- Complete FOC and CP installations

Comment and Area of Concerns

- Increment Weather conditions

Name	Report Date
Pithak Permkasedwit	2/20/2016