


Earthworm Excavating
Big or small, we do it all!!!

P.O BOX 92
Tolna, ND 58380
Phone: 701-307-0904

INVOICE




Date: May 5, 2015
Invoice#

For: Public Service Commission, filling sinkhole AML Project
From: April 22 through May 1 at Haynes

ITEM	UNITS	UNIT PRICE	TOTAL
Mobilization	1.0	\$1,000	\$1,000
Dirt Work CY	1535.56	\$9	\$14,720
Till/Seed Ac	2.0	\$1,000	\$2,300
Total This Invoice			\$18,020

Any questions regarding this invoice contact Ross Smith 701-307-0904.

OK WD 5/15/15
RS
R4419
Act. 15130


Ross Smith
Earthworm Excavating, President

THANK YOU FOR YOUR BUSINESS!!

Contractor Payment Requests
2015 Sinkhole Filling AML Project
Earthworm Excavating
Contract No. AM-720-15

Pay 1: For Commission Payment May 4, 2015 (Haynes Coal Fire Emergency)
Dates of Service: April 22-May 1, 2015

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization	1.00	\$1,000.00	\$1,000.00	1.00	\$1,000.00	\$15,000.00	6.67%
Dirt Work CY	1635.56	\$9.00	\$14,720.00	1635.56	\$14,720.00	\$180,000.00	8.18%
Till/Seed Ac	2.30	\$1,000.00	\$2,300.00	2.30	\$2,300.00	\$5,000.00	46.00%
Total This Invoice			\$18,020.00		\$18,020.00	\$200,000.00	9.01%

* Note: This invoice is for work at the 2015 Haynes Coal Fire Emergency. Volumes were estimated by equipment hours as allowed by contract