


Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO FRYBURG 16"
Project #: P281
Project Location: Generally Located North of Belfield, ND
ND PSC CASE NO. PU-15-97

MONTHLY REPORT DATE:
12/1/2015 - 12/20/2015

| | Footage Installed/Completed This Month | Feet | Total Footage Installed/Completed To Date | Feet |
|--------------------------|---|------|--|------|
| Clear, Grade, Build ROW | 0 | Feet | 76929 | Feet |
| String Pipe on ROW | 0 | Feet | 76929 | Feet |
| Weld & Bend Pipe | 42429 | Feet | 76929 | Feet |
| Coat Pipe/Girth Welds | 42529 | Feet | 76929 | Feet |
| Trenching | 55029 | Feet | 75229 | Feet |
| Lower In | 58929 | Feet | 75229 | Feet |
| Backfill | 61129 | Feet | 75229 | Feet |
| ROW Restoration/Clean Up | 75229 | Feet | 75229 | Feet |
| Re-seeding | 0 | Feet | 0 | Feet |

(Approx. 76,973 Feet Total)

ACTIVITY NOTES:

- ROW Complete.
- Stringing Complete.
- Welding Complete.
- Bending Complete.
- Coating Complete.
- Trenching Complete.
- Lower in Complete.
- Backfilling Complete.
- ROW restoration (topsoil placement) Complete.

QTY 8 HDDs to be completed.

All other pipeline construction activities continue.

ESTIMATED completion/in service date: early February 2016.

INSPECTOR: NA