

Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO FRYBURG 16"
Project #: P281
Project Location: Generally Located North of Belfield, ND
ND PSC CASE NO. PU-15-97

MONTHLY REPORT DATE:
12/20/2015 - 1/29/2016

	Footage Installed/Completed This Month	Total Footage Installed/Completed To Date
Clear, Grade, Build ROW	0 Feet	76929 Feet
String Pipe on ROW	0 Feet	76929 Feet
Weld & Bend Pipe	0 Feet	76929 Feet
Coat Pipe/Girth Welds	0 Feet	76929 Feet
Trenching	0 Feet	75229 Feet
Lower In	0 Feet	75229 Feet
Backfill	0 Feet	75229 Feet
ROW Restoration/Clean Up	0 Feet	75229 Feet
Re-seeding	0 Feet	0 Feet
		(Approx. 76,973 Feet Total)

ACTIVITY NOTES:

- ROW Complete.
- Stringing Complete.
- Welding Complete.
- Bending Complete.
- Coating Complete.
- Trenching Complete.
- Lower in Complete.
- Backfilling Complete.
- ROW restoration (topsoil placement) Complete.

Final crossings of Southwest Water Authority infrastructure are being completed.

Final tie-in work at the southern end of the project (Fryburg Station) is being completed.

Pressure testing activity planned for February 4-7.

ESTIMATED completion/in service date: 2nd week of February 2016.

INSPECTOR: NA _____