

Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO FRYBURG 16"
Project #: P281
Project Location: Generally Located North of Belfield, ND
ND PSC CASE NO.: PU-15-97

MONTHLY REPORT DATE:
1/29/2016 - 2-29-2016

	Footage Installed/Completed This Month	Feet	Total Footage Installed/Completed To Date	Feet
Clear, Grade, Build ROW	0	Feet	76929	Feet
String Pipe on ROW	0	Feet	76929	Feet
Weld & Bend Pipe	0	Feet	76929	Feet
Coat Pipe/Girth Welds	0	Feet	76929	Feet
Trenching	0	Feet	75229	Feet
Lower In	0	Feet	75229	Feet
Backfill	0	Feet	75229	Feet
ROW Restoration/Clean Up	0	Feet	75229	Feet
Re-seeding	0	Feet	0	Feet

(Approx. 76,973 Feet Total)

ACTIVITY NOTES:

- ROW Complete.
- Stringing Complete.
- Welding Complete.
- Bending Complete.
- Coating Complete.
- Trenching Complete.
- Lower in Complete.
- Backfilling Complete.
- ROW restoration (topsoil placement) Complete.
- Final crossings of Southwest Water Authority infrastructure complete.
- Final tie-in work at the southern end of the project (Fryburg Station) complete.
- Pressure testing complete.
- Pipeline is in service.
- Re-seeding to be completed when surface conditions allow in spring.

INSPECTOR: NA _____