

PU-15-114 16-in Sacagawea and PU-15-670 12-inch Stanley Lateral  
 Monthly Construction Status Report

May-16



Contact	eMail Address	Title	Office Phone	Cell Phone
Jason Stelzer	jason@paradigmstream.com	Manager, Land & ROW	(214) 389-8159	(817) 781-1924
Greg Hunter	ghunter@paradigmstream.com	Senior Project Engineer	(214) 389-8172	(214) 707-5252
Marc Westbrook	mwestbrook@setxind.com	Construction Manager	(409) 384-4278	(409) 382-8333

Extraordinary Incidents / Accidents / Injuries Summary
None

PU-15-114 16-inch Sacagawea Trunkline			
Activity	Spreads 1A & 1B	Spread 2	Spread 3
	Keene – West Side of Lake	East Side of Lake to North Reservation Boundary	North Reservation Boundary to Palermo
Footage	83,000 ft.	107,000 ft.	178,562 ft.
ROW / Grade	75%	3%	79%
String Pipe	60%		49%
Bend Pipe	43%		29%
Weld Pipe	51%		40%
Coat Welds	46%		23%
Lower/Backfill	13%		18%
HDD	26%		21%

**Future Activity:** Continue mobilization for HDD's at Road Crossings and Wetlands, topsoil removal along the pipeline ROW, hauling, stringing, welding line pipe, coating & ditching/lowering-in preceding south from Palermo and east from Keene. ROW/Grading has started by Spread 2 – on Reservation. Mobilizing equipment for West HDD site.

PU-15-670 12-inch Palermo to Stanley Lateral	
Task	% Total
ROW/Top Soil Removal	100%
Pipe Hauling/Stringing	47%
Welding	8%

**Future Activity:** Continue contractor mobilization and pipeline construction.

45 PU-15-670 Filed 05/11/2016 Pages: 1  
 Sacagawea Pipeline Co., Crude Oil Pipeline – month ending 4-30-2016  
 Sacagawea Pipeline Company, LLC

77 PU-15-114 Filed 05/11/2016 Pages: 1  
 Sacagawea Pipeline Co., Crude Oil Pipeline – month ending 4-30-2016  
 Sacagawea Pipeline Company, LLC