

Monthly Construction Status Report

06/30/16



Contact	eMail Address	Title	Office Phone	Cell Phone
Jason Stelzer	jason@paradigmstream.com	Manager, Land & ROW	(214) 389-8159	(817) 781-1924
Greg Hunter	ghunter@paradigmstream.com	Senior Project Engineer	(214) 389-8172	(214) 707-5252
Marc Westbrook	mwestbrook@setxind.com	Construction Manager	(409) 384-4278	(409) 382-8333

Extraordinary Incidents / Accidents / Injuries Summary
None

PU-15-114 16-inch Sacagawea Trunkline			
Activity	Spreads 1A & 1B Keene – West Side of Lake	Spread 2 East Side of Lake to North Reservation Boundary	Spread 3 North Reservation Boundary to Palermo
Footage	83,000 ft.	107,000 ft.	178,562 ft.
ROW / Grade	75%	95%	80%
String Pipe	75%	94%	80%
Bend Pipe	75%	91%	80%
Weld Pipe	75%	91%	73%
Coat Welds	75%	91%	58%
Trenching	55%	66%	56%
Lower/Backfill	46%	49%	47%
Tie-ins	35%		19%
HDD	40%	7%	44%

**Future Activity:** Continue construction activities

PU-15-670 12-inch Palermo to Stanley Lateral	
Task	% Total
ROW/Top Soil Removal	100%
Lower-in/backfill	97%
Tie-ins	97%
Welding	97%
Clean-up	15%
Ditching	97%
HDD	85%

**Future Activity:** Complete HDD's, bury pipe, and continue clean up.

PU-15-744 Johnson's Corner Connector	
Task	% Total
Topsoil Removal	11%
Pipe hauling/stringing	23%
Bending	3%
Welding	14%
Coating	11%
Ditching	2%
Lower-in/Backfill	2%

**Future Activity:** Continue pipeline construction

**47** PU-15-670 Filed: 7/6/2016 Pages: 1  
 Sacagawea Pipeline Co., Crude Oil Pipeline – month  
 ending 6-30-2016

Sacagawea Pipeline Company, LLC

**104** PU-15-114 Filed: 7/6/2016 Pages: 1  
 Sacagawea Pipeline Co., Crude Oil Pipeline – month  
 ending 6-30-2016

Sacagawea Pipeline Company, LLC