

**ONEOK LONESOME CREEK LATERAL PIPELINE PROJECT  
Monthly Construction Progress Report**



**Month ending October 2, 2015**

**Case No. PU-15-137**

Contact List	Name	Company	Phone
Project Manager	Jim Kline	7K Services	(918)-729-6181
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

**Project Description**

Construct Approximately 4 miles of 8" pipeline from ONEOK Lonesome Creek Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	42%
Right of Way Clearing	100%	Lowering	4%
Right of Way Grading	100%	Backfill	0%
Stringing	100%	Tie-in	0%
Bending	100%	Hydro test	0%
Welding	100%	Right of Way Cleanup	0%
Coating	64%		

**Activity for the month**

Pipeline ROW cleared & graded, pipe strung & welded and ditching started during the period.

**Comments**

Contractor will continue to focus on ditching, lowering in, backfill & tie-ins. ROW restoration contractor will temporarily stabilize top soil until vegetative cover can be achieved.

Name	Report Date
Jim Kline	10/2/2015