

Hamre, John G.

From: Prescott, Julie S.
Sent: Wednesday, April 13, 2016 11:17 AM
To: Hamre, John G.
Subject: FW: Vantage West Spur Lateral
Attachments: Vantage West Spur Lateral Progress.pdf

Hi John, please docket the attached progress report in PU-15-142 Vantage. Thanks!

From: Garrett Pletcher [<mailto:gpletch@gmail.com>]
Sent: Wednesday, April 13, 2016 10:52 AM
To: Prescott, Julie S.
Cc: Cody Schroeter; Keith Learmonth
Subject: Vantage West Spur Lateral

Hello Julie,

Please see the attached CM/progress report, executive summary, and the schedule with remaining tasks to be performed.

Thank you and have a great day.

Garrett Pletcher
Construction Manager
Vantage West Spur Lateral
469-230-6454

This transmission, email and any files transmitted with it, may be: (1) subject to the Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential under federal or state law. If you are not the intended recipient of this message, you may not use, disclose, print, copy or disseminate this information. If you have received this transmission in error, notify the sender (only) and delete the message. This message may also be subject to disclosure under the North Dakota Open Records Laws.

49 **PU-15-142** Filed: 4/14/2016 Pages: 4
**Vantage Pipeline, West Spur Pipeline progress
report – week ending 4-11-2016**



Contractor: TOMAHAWK PIPELINE **Superintendent:** Kyle Thomas **Construction Manager:** Garrett Pletcher
Client: VANTAGE Pipelines US LP **Location:** Zahl NW, ND
Project / Job #: West Spur Lateral **Weather:** 65 F Degrees LO 35 F Precip NO
Length (LF/MI) / Dia: 246 720 / 8 625" **Date of Production:** Tuesday, April 12th, 2016

Crew	Activity	MnPwr		Days			Progress			Start	Avg	Avg P Avg
		Pln	Act	Pln	Act	Lst	Daily	Total to Date	%			
	Supervision	0	0	0	0	0	0	0	0.0%		0	0
	Maintenance	0	0	0	0	0	0	0	0.0%		0	0
	Trucking	0	0	0	0	0	0	0	0.0%		0	0
	Early Supervision	0	0	0	0	0	0	0	0.0%		0	0
	Environmental	0	0	0	0	0	0	0	100%		0	0
	Hydro Vac	0	0	21	19	0	0	0	100%	9/9/15	0	0
	Clearing/Grading	0	0	38	34	4	0	246720	100%	9/14/15	7179	6326
	Ditching	0	0	40	30	10	0	246720	100%	10/10/15	8145	6326
	Stringing	0	0	38	35	3	0	246720	100%	9/23/15	7049	6492
	Bending	0	0	39	30	9	0	246720	100%	9/26/15	8197	6853
	Welding	0	0	39	29	10	0	246720	100%	9/28/15	8434	6492
	Coating	0	0	39	36	3	0	246720	100%	10/1/15	6628	6492
	Lower In	0	0	41	31	10	0	245650	100%	10/10/15	7901	6326
	Backfill	0	0	41	27	14	0	223300	100%	10/10/15	8163	6326
	Tie Ins	0	0	38	0	0	0	0	99.90%		0	0
	Road Bores	0	0	38	0	0	0	0	100%		0	0
	HDD	0	0	38	0	0	0	0	100%		0	0
	Clean Up	0	0	42	0	0	0	0	2%		0	0
	Final Restoration	0	0	42	0	0	0	0	0.0%		0	0
	Hydro Test	0	0	14	0	0	0	0	0.0%		0	0
	Fabrication	0	0	21	0	0	0	0	100.00%		0	0
		0	0	0	0	0	0	0	0.0%		0	0

WELD DATA	UNIT	DAY	TOTAL TO DATE	QUALITY	DAILY TOTALS	XRAY TOTAL TO DATE
Joints Laid by Pipe Gang	EA	0	*4,457 Total welds	Rejects Today		67
Firing Line Welds	EA	0		HDD Welds	*4,457 total welds X-Rayed	
Tie-in Welds	EA	0		Tie In Welds		
	EA	0		Fab welds		
Road Bores	EA	0		Road Bore		
HDD Welds	EA	0		Mainline Welds		
Fabrication Welds	EA	0		Reject Rate	1.45%	1.45%

Crew	Activity	Supervisor	
	Environmental	Brad Agnew	Topsoil has been spread and disced from 92nd to 89th street.
	Hydro Vac	Al Trujillo	Completed.
	Clearing/Grading	Gary Berthold	Completed.
	Ditching		Completed.
	Stringing	Josh Thomas	Completed.
	Bending	George Pelayo	Completed.
	Welding	Chuck Badger	Test heads will be X-rayed on Friday, April 15th prior to filling the line with water. The welder will also be requalified prior to final tie-in welds.
	Coating	Ed Deutsch	Final touch up on the above ground coating is scheduled to be applied at the end of May.
	Lower In	Lance	Completed
	Backfill	James	Completed
	Tie Ins		
	Road Bores	Paul Lano/Chuck Badger	Completed
	HDD		Completed
	Final Clean Up		3.7 miles of ROW, Topsoil has been spread from 92nd going South. 2 landowners on the North end signed off on their property. (reclaimed)
	Final Restoration		No footages to report, will report once the final seeding is completed.
	Hydro Test		Contractor plans on filling the line and testing around April 18th, 2016. A hydrotest plan has been submitted by the contractor for review.
	Fabrication		

The contractor continued running poly brush pigs from BV-1 to BV-4. 24 poly brush pig runs have been completed since 4/7/16. The pig sets consist of a poly brush pig in the front and back with 5 foam pigs in between. The Nova representative is scheduled to witness the last cleaning pig run on Thursday, April 14th.

Garrett Pletcher

4/12/16

Executive Summary for the Vantage West Spur Lateral Project

Tomahawk (contractor) has been running poly brush pigs from block valve one to block valve 4 at 92nd street. The pig sets consist of a poly brush pig in the front and back end with 5 foam pigs in between. 24 cleaning pig sets have been ran through the entire line over the past week. A Nova representative is scheduled to witness the last cleaning run on Thursday, April 14th.

The contractor plans on filling the line with water on Friday, April 15th on the North 12 miles. 3 frac tanks are staged at the testing break near 84th street. They are going to pressure up to 500 psi and let it stabilize over the weekend. They plan on bringing it up to testing pressure on Monday morning for the 8 hour minimum hydrostatic test. The above ground piping will be barricaded and warning signs will be placed at every road. The landmen on the project have contacted the landowners to inform them of the high pressure test.

The contractor's clean up crew has been working North to South on the subsoil and topsoil spreading. Two environmental inspectors are onsite monitoring the cleanup.

Please contact me at the number below if you have any questions or concerns.

Regards,

Garrett Pletcher
Construction Manager
Vantage West Spur Lateral
469-230-6454



4-13-2016

Construction Testing & Cleanup Schedule

Vantage WS Lateral
Vantage US

Project Lead: [Name]
Start Date: 4/4/2016 Monday

Today's Date: 4/11/2016 Monday
(vertical red line)

First Day of Week (Mon=2): 2

