



1. Summary

In the month of April 2016 on our NST Express Alexander site the contractor has mobilized, the majority of the grading has been completed, a temporary access road was installed, and they began laying out forms for the tank foundation.

The NST Express pipeline is continuing to fabricate the main line valves & launchers and receivers. No work has begun at the NST Express Fairview site during this month.

2. Progress

For the month of April 2016:

At the Alexander site, the contractor has mobilized and began the dirt work process creating the parking lot areas, the tank sites, and excavation for the ring wall for the tank. Also installed a temporary mat crossing over gas hot lines to enter site and has completed soil compaction tests with Strata.

Loebro is almost complete with fabrication on the main line valves, launchers, and receivers which will be delivered to our site soon at Fairview. No work has been started at the NST Express Fairview site during the month of April.

3. Construction

No construction work during April 2016


Pipeline Construction						
Progress/Task	Start	End	Complete	Remaining	% Complete	% Project
Clearing/Grade	0+00	0+00	0	121488	0%	5%
Stringing	0+00	0+00	0	121488	0%	5%
Welding	0+00	0+00	0	121488	0%	20%
Trenching	0+00	0+00	0	121488	0%	15%
Lower	0+00	0+00	0	121488	0%	5%
HDD	0+00	0+00	0	121488	0%	10%
Tie-ins	0+00	0+00	0	121488	0%	10%
Hydro Test	0+00	0+00	0	121488	0%	5%
Clean/Dry	0+00	0+00	0	121488	0%	10%
Mech-Complete	0+00	0+00	0	121488	0%	5%
ROW Rendition	0+00	0+00	0	121488	0%	10%

PIPELINE CONSTRUCTION PROGRESS/TASK



Alexander Construction Progress/Task							
Task	Start Date	Start Date	Days Working	Days Planned	Comp. %	Remaining %	Status
Site Prep & Grading	4/12/16	4/12/16	8	13	62%	38%	Complete on 5/6/16
Access Road	8/22/16	4/12/16					
Tank Ring Wall	5/04/16						
Fencing	10/01/16						
Landscape	9/01/16						
Civil Structural	5/04/16						
Mechanical Piping	6/01/16						
Major Electrical	5/11/16						
I&E	8/01/16						
Hydro test	9/01/16						
Finish Grade	9/15/16						
Sheds	8/15/16						
Site Prep & Grading	4/12/16						


ALEXANDER CONSTRUCTION PROGRESS/TASK




No construction work during April 2016

Fairview Construction Progress/Task							
Tasks	Mobilization Date	Start Date	Days Working	Days Planned	Comp. %	Remaining %	Status
Site Prep & Grading	6/15/16						
Tank Ring Wall	NA						
Fencing	9/15/16						
Landscape	NA						
Civil Structural	6/06/16						
Mechanical Piping	5/02/16						
Major Electrical	7/01/16						
I&E	8/15/16						
Hydro test	8/01/16						
Finish Grade	9/05/16						
Sheds	9/30/16						

FAIRVIEW CONSTRUCTION PROGRESS/TASK





- Legend**
- PROGRESS**
- ◀ FACILITIES GRADING
 - ◀ PIPELINE CLEARING
 - ◀ PIPELINE GRADING
 - ◀ PIPELINE STRINGING
 - ◀ PIPELINE WELDING
 - ◀ PIPELINE TRENCHING
 - ◀ PIPELINE LOWERING/FILLING
 - ◀ PIPELINE TYING
 - ◀ PIPELINE REMEDIATING
 - ◀ PROPOSED PIPELINE
- ROW STATUS**
- ◻ NOT ON
 - ◻ STAKING
 - ◻ CONSTRUCTION STARTED
 - ◻ CONSTRUCTION COMPLETE
 - ◻ REMEDIATED

**NORTHSTAR MIDSTREAM
NST EXPRESS ROW STATUS
5/10/2016**

