

PSC Monthly Activity Report
November 2016
Case No. PU-15-232

1. Summary

In the month of November 2016 at the Alexander facility, contractor completed electrical wiring, lighting, site clean-up, painting and remaining miscellaneous work. Alexander Tank-200 contractor successfully completed tank Hydrotest.

The NST Express pipeline contractor successfully completed installation of bi-directional pig traps and supports. Contractor also completed seeding in the right-of-way, installed test stations, cleaned up and demobilized.

At the Fairview facility, contractor completed site restoration and punch list items.

2. Progress

Contractors successfully completed installation of MCC buildings, Pumps, LACT units, Tanks and header systems at Alexander North Dakota facility and Fairview, Montana facility.

Pipeline contractor successfully completed installation of 22.9 miles of 12-inch pipeline from Alexander facility to the Fairview facility. Pipeline work is deemed complete.

No further work and progress is expected.

3. Construction


Pipeline Construction						
Task	Start	End	Complete	Remaining	% Complete	% Project
Clearing/Grade	0+00	1210+81	121488		100%	5%
Stringing	0+00	1210+81	121488		100%	5%
Welding	0+00	1210+81	121488		100%	20%
Trenching	0+00	1210+81	121488		100%	15%
Lower	0+00	1210+81	121488		100%	5%
HDD	0+00	1210+81	121488		100%	10%
Tie-ins	0+00	1210+81	121488		100%	10%
Hydro Test	0+00	0+00	121488		100%	5%
Clean/Dry	0+00	0+00	121488		100%	10%
Mech-Complete	0+00	0+00	121488		100%	5%
ROW Remediation	0+00	1210+81	121488		100%	10%

PIPELINE CONSTRUCTION PROGRESS/TASK




Alexander Construction Progress/Task							
Tasks	Mobilization Date	Start Date	Days Working	Days Planned	Comp. %	Remaining %	Status
Site Prep & Grading	4/12/2016	4/12/2016	24	20	100%		Complete
Tank 100 Ring Wall	5/04/2016	5/04/2016	9	9	100%		Complete
Tank 200 Ring Wall	6/13/2016	6/01/2016	15	23	100%		Complete
Civil Structural	5/04/2016	5/04/2016	88	83	100%		Complete
Major Electrical	6/16/2016	6/13/2016	60	162	99.8%	.2%	Waiting for last light heads to be delivered
Mechanical Piping	6/06/2016	6/17/2016	73	64	100%		Torqued last bolts today
I&E	7/23/2016	7/23/2016	53	53	99.5%	.5%	Working misc instrument
Sheds	8/15/2016	8/15/2016	20	24	99.5%	.5%	Have 6 canopy sheets to replace
Access Road	8/22/2016			3		100%	Will be completed last
Landscape	9/16/2016	9/16/2016	9	10	99%	1%	Working punch list items
Hydro test	9/21/2016	9/21/2016	12	15	100		Complete
Finish Grade	10/10/2016	10/10/2016	20	30	95%	5%	Being impacted by subzero temps
Fencing	8/01/2016	8/01/2016	21	36	100%		Complete


ALEXANDER CONSTRUCTION PROGRESS/TASK



Fairview Construction Progress/Task							
Tasks	Mobilization Date	Start Date	Days Working	Days Planned	Comp. %	Remaining %	Status
Mechanical Piping	5/02/2016	5/02/2016	83	75	100%		
Civil Structural	6/06/2016	6/06/2016	47	36	100%		
Site Prep & Grading	10/24/2016	10/24/2016	3	3	100%		
Major Electrical	7/01/2016	7/01/2016	30	36	99.9%	.01%	Waiting for a part to fix a light
Hydro test	9/27/2016	9/27/2016	12	7	100%		
I&E	8/15/2016	9/12/2016	15	12	100%		
Finish Grade	10/24/2016	10/24/2016	5	10	100%		
Fencing			4	6	100%		
Sheds	9/15/2016	9/15/2016	17	13	100%		
Landscape	NA	NA					

FAIRVIEW CONSTRUCTION PROGRESS/TASK





Legend

- PROGRESS**
- FACILITIES GRADING (95%)
 - PIPELINE CLEARING (100%)
 - PIPELINE GRADING (100%)
 - PIPELINE STRINGING (100%)
 - PIPELINE WELDING (95%)
 - PIPELINE TRENCHING (100%)
 - PIPELINE LOWERING/FILLING (100%)
 - PIPELINE TYING (95%)
 - PIPELINE REMEDIATING (95%)
 - PROPOSED PIPELINE
- ROW STATUS**
- NOT ON
 - STAKING
 - CONSTRUCTION STARTED
 - CONSTRUCTION COMPLETE
 - REMEDIATED (95%)

**NORTHSTAR MIDSTREAM
NST EXPRESS ROW STATUS
11/1/2016**

