



Lindahl Wind Project

Mr. Todd Hartleben, PE
Carlson McCain, Inc.
600 S 2nd Street, Suite 105
Bismark, ND 59504

RE: PCS Case No. PU-15-482 June 2016 Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month on June.

Date	Project Area	Description / issues	Answer Given / Action Taken
June 15	cementation	Began cementing of roads.	Road stabilization
June 1	Access Roads	No Issues - began topsoil removal on site access roads.	Top Soil is removed to required depth and saved for reclamation.
June 1	SWPPP	Silt fence has been installed per the plans prior to topsoil stripping	N/A
June 1	Tower Pads	Began tower pad installation	1 st of 75 pads started

Please contact me with any questions or concerns.

Regards, Bill

Bill G Hunter
Construction Manager
E&C Energy Renewables
Enel Green Energy NA



Lindahl Wind Project

Lindahl Wind Project

e: bill.hunter@enel.com web: www.enelgreenpower.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Conor Branch – EGP
David Janssen – EGP
Mollie Smith - Fredrikson & Byron, P.A.
Justin Endicott - EGP