



## Lindahl Wind Project

Mr. Todd Hartleben, PE  
 Carlson McCain, Inc.  
 600 S 2<sup>nd</sup> Street, Suite 105  
 Bismark, ND 59504

**RE: PCS Case No. PU-15-482 July 2016 Monthly Report**

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month on May.

Date	July Activities	August Forecast
Civil	Access Road topsoil stripping and stock piling. Cement stabilization of access roads	Complete topsoil stripping and stock piling. Complete access road construction.
Turbine Foundations	There are 17 turbine foundations excavated to date and 4 foundation base and pedestals poured to date.	Continue with foundation excavation, rebar and concrete placement.
Collection system	Has not begun yet.	Topsoil stripping and stockpiling begins. Installation of underground cable begins.
Substation	Site grading complete	Foundation excavation, rebar and concrete work begins.
Transmission Line	Has not begun yet	
Environmental Training	being schedule	
SWPPP	Silt fence being installed per the plans prior to topsoil stripping	Inspections on Swift have been ongoing per SWPPP Plan
Tree and Shrub	23 Removals as per Tree and Shrub Mitigation	All documents being stored onsite



## Lindhahl Wind Project

Mitigation	Plan	

Please contact me with any questions or concerns.

Regards, James

**James Bulman**

Site Coordinator  
Engineering and Construction  
Renewable Energies

**Enel Green Power, North America**

M +1 580 481 0054

e: [James.Bulman@enel.com](mailto:James.Bulman@enel.com) web: [www.enelgreenpower.com](http://www.enelgreenpower.com)

- cc: Jerry Lein – ND PSC  
Sean Garry – Carlson McCain  
Conor Branch – EGP  
David Janssen – EGP  
Mollie Smith - Fredrikson & Byron, P.A.  
Justin Endicott - EGP