



Lindahl Wind Project

Mr. Todd Hartleben, PE
 Carlson McCain, Inc.
 600 S 2nd Street, Suite 105
 Bismark, ND 59504

RE: PCS Case No. PU-15-482 August 2016 Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month of August

Date	August Construction Activities	September Forecast Activities
Civil	Completed Topsoil stripping and road work completion.	Road work completed. Cement stabilization completed.
Turbine Foundations	N° 40 foundations completed and n°35 foundation backfilled to date	Crane pads working and completion of turbine foundations
Collection system	n° 6.000 LF of trenching realized and 1.500 LF of underground cables installed to date	Cable crossing, trenching and cable installation works ongoing
Substation	Foundation excavation and concrete works started on 8/16.	Concrete works completion and installation of transformer and equipments
Transmission Line	Has not started yet	Steel poles delivery and crews mobilization
SWPPP	Silt fence being installed per the plans prior to topsoil stripping	Inspections on Swift have been ongoing per SWPPP Plan and repair being completed has need
Tree and Shrub Mitigation	No removals of tree and shrub mitigation	Total trees removed: 40 Total shrub removed: 86 All documents stored on site

Please contact me with any questions or concerns.



Lindahl Wind Project

Regards,

Daniele Sutura

Site Coordinator

Engineering and Construction

Renewable Energies

Enel Green Power, North America

M +1 978 409 0874

e: daniele.sutura@enel.com web: www.enelgreenpower.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Mollie Smith – Fredrikson & Byron, P.A.
Bill Moskaluk – EGP
Conor Branch – EGP
David Janssen – EGP
Justin Endicott – EGP
Colin Harbin – EGP