



## Lindahl Wind Project

Mr. Todd Hartleben, PE  
 Carlson McCain, Inc.  
 600 S 2<sup>nd</sup> Street, Suite 105  
 Bismark, ND 59504

**RE: PCS Case No. PU-15-482 September 2016 Monthly Report**

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month of September

| Date                      | September Construction Activities  | October Forecast Activities   |
|---------------------------|--|---|
| Civil                     | Road work completed.<br>Cement stabilization completed.                                  | Road work completed.<br>Cement stabilization completed.                                   |
| Turbine Foundations       | foundations and backfilling works completed  | Crane pads working  |
| Turbine Erection          | Nacelle's first installation started on 9/27   | Turbines installation works ongoing   |
| Collection system         | n° 40.000 LF of trenching realized and 46.000 LF of underground cables installed to date | Cable crossing, trenching and cable installation works ongoing                            |
| Substation                | Concrete works completion and installation of transformer and equipment                  | Steel structures works completion and installation of Electrical equipment                |
| Transmission Line         | Steel poles delivery and crews mobilization  | Start foundation's works and installation of steel poles                                  |
| SWPPP                     | Silt fence being installed per the plans prior to topsoil stripping                      | Inspections on Swift have been ongoing per SWPPP Plan and repair being completed has need |
| Tree and Shrub Mitigation | No removals of tree and shrub mitigation   | Total trees removed: 40<br>Total shrub removed: 86<br>All documents stored on site        |

Please contact me with any questions or concerns.

Regards,

**Daniele Sutera**

Site Coordinator – Lindhal Wind Project  
 Engineering and Construction  
 Renewable Energies

**Enel Green Power, North America**

M +1 978 409 0874

e: [daniele.sutera@enel.com](mailto:daniele.sutera@enel.com) web: [www.enelgreenpower.com](http://www.enelgreenpower.com)

## Lindahl Wind Project



cc: Jerry Lein – ND PSC  
Sean Garry – Carlson McCain  
Mollie Smith – Fredrikson & Byron, P.A.  
Bill Moskaluk – EGP  
Conor Branch – EGP  
David Janssen – EGP  
Justin Endicott – EGP  
Colin Harbin – EGP