



Lindahl Wind Project

Mr. Todd Hartleben, PE
 Carlson McCain, Inc.
 600 S 2nd Street, Suite 105
 Bismark, ND 59504

RE: PCS Case No. PU-15-482 October 2016 Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month of September

Date	October Construction Activities	November Forecast Activities
Civil	Road work completed. Cement stabilization completed.	Road works completed.
Turbine Foundations	foundations and backfilling works completed	Crane pads working
Turbine Erection	Wind Turbine first installation started on 10/8. WTG Completed n° 14 of 75	Turbines installation works ongoing
Collection system	n° 160.000 LF of underground cables installed to date	Cable crossing, Junction boxes, trenching and cable installation works completion. Testing underground cables.
Substation	Concrete works, steel structures and wiring cables works completed.	Completion and installation of Electrical Equipment and commissioning tests. First energization scheduled by 11/23
Transmission Line	Foundation works completed. Steel poles installed.	Pulling cables and fiber. Connection in the Switching Station and first energization
SWPPP	Silt fence being installed per the plans prior to topsoil stripping	Inspections on Swift have been ongoing per SWPPP Plan and repair being completed has needed
Tree and Shrub Mitigation	Total trees removed: 36 Total shrub removed: 1 All documents stored on site	Total trees removed: 76 Total shrub removed: 87 No additional trees removal required. All documents stored on site

Please contact me with any questions or concerns.

Regards,



Lindahl Wind Project

Daniele Sutura

Site Coordinator – Lindahl Wind Project
Engineering and Construction
Renewable Energies

Enel Green Power, North America

M +1 978 409 0874

e: daniele.sutura@enel.com web: www.enelgreenpower.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Mollie Smith – Fredrikson & Byron, P.A.
Bill Moskaluk – EGP
Conor Branch – EGP
David Janssen – EGP
Justin Endicott – EGP
Colin Harbin – EGP