



## Lindahl Wind Project

Mr. Todd Hartleben, PE  
 Carlson McCain, Inc.  
 600 S 2<sup>nd</sup> Street, Suite 105  
 Bismark, ND 59504

**RE: PCS Case No. PU-15-482 January 2017 Monthly Report**

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month of January

Date	January Construction Activities	February Forecast Activities
Civil	Road work completed. Snow removal	Crane pad and road reclamation and snow removal
Turbine Foundations	Foundations and backfilling works completed.	-
Turbine Erection	Wind Turbine erection completed	-
Collection system	Collection system activities completed. Collection energization. Circuit energized: n°4 of 7	Collection system energization completion
Substation	steel structures and wiring cables works completed. All electrical equipment installed. First energization done on 11/23	Energization remaining circuits
Transmission Line	Pulling cables and fiber, connection in the Switching Station and first energization completed	-
SWPP	Silt fence being installed per the plans prior to topsoil stripping	Inspections on SWPP have been ongoing per SWPP Plan and repair being completed has needed
Tree and Shrub Mitigation	Total trees removed: 36 Total shrub removed: 1 All documents stored on site	Total trees removed: 76 Total shrub removed: 87 No additional trees removal required. All documents stored on site

Please contact me with any questions or concerns.

Regards,



## Lindahl Wind Project

**Daniele Sutera**

Site Coordinator – Lindahl Wind Project  
Engineering and Construction  
Renewable Energies

**Enel Green Power, North America**

M +1 978 409 0874

e: [daniele.sutera@enel.com](mailto:daniele.sutera@enel.com) web: [www.enelgreenpower.com](http://www.enelgreenpower.com)

cc: Jerry Lein – ND PSC  
Sean Garry – Carlson McCain  
Mollie Smith – Fredrikson & Byron, P.A.  
Bill Moskaluk – EGP  
Conor Branch – EGP  
David Janssen – EGP  
Justin Endicott – EGP  
Colin Harbin – EGP