



Lindahl Wind Project

Mr. Todd Hartleben, PE
 Carlson McCain, Inc.
 600 S 2nd Street, Suite 105
 Bismark, ND 59504

RE: PCS Case No. PU-15-482 February 2017 Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the month of February

Date	February Construction Activities	March Forecast Activities
Civil	Road work completed. Snow removal	Crane pad and road reclamation and snow removal
Turbine Foundations	Foundations and backfilling works completed.	-
Turbine Erection	Wind Turbine erection completed	-
Collection system	Collection system activities completed. Collection energization. Circuit energized: n°7 of 7	Collection system energization completed
Substation	steel structures and wiring cables works completed. All electrical equipment installed. First energization done on 11/23	-
Transmission Line	Pulling cables and fiber, connection in the Switching Station and first energization completed	-
WTG Commissioning	WTG commissioned: 26	WTG commissioning
SWPP	Silt fence being installed per the plans prior to topsoil stripping	Inspections on SWPP have been ongoing per SWPP Plan and repair being completed has needed
Tree and Shrub Mitigation	Total trees removed: 36 Total shrub removed: 1 All documents stored on site	Total trees removed: 76 Total shrub removed: 87 No additional trees removal required. All documents stored on site



Lindahl Wind Project

Please contact me with any questions or concerns.

Regards,

Daniele Sutera

Site Coordinator – Lindahl Wind Project
Engineering and Construction
Renewable Energies

Enel Green Power, North America

M +1 978 409 0874

e: daniele.sutera@enel.com web: www.enelgreenpower.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Mollie Smith – Fredrikson & Byron, P.A.
Bill Moskaluk – EGP
Conor Branch – EGP
David Janssen – EGP
Justin Endicott – EGP