



Lindahl Wind Project

Mr. Todd Hartleben, PE
 Carlson McCain, Inc.
 600 S 2nd Street, Suite 105
 Bismark, ND 59504

RE: PSC Case No. PU-15-482 July & August 2017, Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the months of July and August.

Date	July & August Construction Activities	September Forecast Activities
Civil	Punch-list work, including reclamation and clean-up of roads, shoulders, crane paths, turbine pad areas, and construction compound	Final clean-up and demobilization
Turbine Foundations	Previously completed	No further activities
Turbine Erection	Completed	No further activities
Collection system	Punch-list work, including reclamation and clean-up Work included electrical junction boxes and cable trench areas	Final clean-up and demobilization
Substation	Previously completed	No further activities
Transmission Line	Previously completed	No further activities
WTG Commissioning	WTG commissioned: 75	Service activities have been taken over by Operations and Maintenance
SWPP	Inspections as required	Final site stabilization and Notice of Termination
Tree and Shrub Mitigation	Total trees removed: 76 Total shrubs removed: 87 No additional tree/shrub removal required All documents stored on site	Lindahl now plans to plant over 480 trees and shrubs (at a 3:1 ratio) in the Spring of 2018



Lindahl Wind Project

Please contact me with any questions or concerns.

Regards,

David A. Janssen

Digitally signed by David A. Janssen
DN: cn=David A. Janssen, o=Enel Green Power,
ou=Engineering and Construction,
email=david.janssen@enel.com, c=US
Date: 2017.09.26 07:50:44 -07'00'

David A. Janssen

Project Manager – Lindahl Wind Project

Engineering and Construction

Renewable Energies

Enel Green Power North America

M 1-619-890-2433

Email: David.Janssen@enel.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Chard Tucker – Carlson McCain
Mollie Smith – Fredrikson & Byron, P.A.
Conor Branch – EGP
Joan Heredia – EGP
Daren Daters – EGP
Chuck Weaver – EGP