



Lindahl Wind Project

Mr. Todd Hartleben, PE
 Carlson McCain, Inc.
 600 S 2nd Street, Suite 105
 Bismark, ND 59504

RE: PSC Case No. PU-15-482 September & October 2017, Final Monthly Report

Mr. Todd Hartleben:

Below is a summary table of construction activities for the months of September and October.

Date	September & October Construction Activities	Forecast Activities
Civil	Final clean-up and demobilization	No further activities
Turbine Foundations	Previously completed	No further activities
Turbine Erection	Previously completed	No further activities
Collection system	Final clean-up and demobilization	No further activities
Substation	Previously completed	No further activities
Transmission Line	Previously completed	No further activities
WTG Commissioning	WTG commissioned: 75	Service activities have been taken over by Operations and Maintenance
SWPP	Final site stabilization	Notice of Termination
Tree and Shrub Mitigation	Total trees removed: 76 Total shrubs removed: 87 No additional tree/shrub removal required All documents stored on site	Lindahl now plans to plant over 480 trees and shrubs (at a 3:1 ratio) in the Spring of 2018



Lindhahl Wind Project

Please contact me with any questions or concerns.

Regards,

A handwritten signature in blue ink that reads "David A. Janssen".

David A. Janssen

Project Manager – Lindahl Wind Project
Engineering and Construction
Renewable Energies

Enel Green Power North America

M 1-619-890-2433

Email: David.Janssen@enel.com

cc: Jerry Lein – ND PSC
Sean Garry – Carlson McCain
Chard Tucker – Carlson McCain
Mollie Smith – Fredrikson & Byron, P.A.
Conor Branch – EGP
Joan Heredia – EGP
Daren Daters – EGP
Chuck Weaver – EGP