

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE July 31, 2016

Case No's: PU-15-797 and PU-15-690

117 **PU-15-797** Filed: 8/2/2016 Pages: 2
Brady Wind progress report – month ending July
2016


Brady Wind, LLC

144 **PU-15-690** Filed: 8/2/2016 Pages: 2
Brady Wind progress report – month ending July
2016

Brady Wind, LLC



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE July 31, 2016



COD: Nov 04, 2016
 Days to COD: 94

Temp Low/High (°F): 52/92°F
 Wind: 5-10 mph
 Forecast: Sunny / Hot/ Rain /Thunderstorms
 Monthly Precip: 2.48"

Backfeed: Oct 25, 2016
 Days to Energization: 84

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times
 Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues
 Dust control to be maintained as needed

CIVIL:

Continuing work on access roads, stripping topsoil, grading turbine sites,
 excavations, backfill and crane pads
 Gravel string roads, county roads

WTG FOUNDATIONS:

Continuing work on seal slab, rebar, base an pedestal pours

UNDERGROUND COLLECTION:

Bore pipe layout and assembly, trench & cable install, setting Tx pads, slurry &
 backfill Junction box

COLLECTION:

Receiving material – Cable, PMTs, Collection/Substation/Switchyard material

SUBSTATION:

Pier, GSU & Breaker foundations – tie rebar/pour foundations/backfill. Set
 control house. GSU foundations complete.

TRANSMISSION LINE:

Continuing work on foundations, assembling/framing/drilling and setting
 poles. Pull/set up ropes, sagging & clipping
 Fencing and matting wetlands

SWITCHYARD:

Drilling, pour Pier foundations

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Strip Topsoil Access Roads (SF)	3,018,880	2,274,768	2,294,576	75%	76%
Access Roads Gravelled (SF)	3,018,880	1,387,948	1,092,268	46%	36%
Grade Turbine Site	87	58	50	67%	57%
Foundations Excavated	87	46	42	53%	48%
Bases Pour ed	87	19	22	22%	25%
Pedestals Pour ed	87	14	10	16%	11%
1250 Cable Trenched (LF)	447,505	14,956	5,000	3%	1%
1000 Cable Trenched (LF)	78,829	-	-	0%	0%
750 kcmil Cable Trenched (LF)	174,085	2,638	-	2%	0%
500 kcmil Cable Trenched (LF)	143,246	-	-	0%	0%
4/0 kcmil Cable Trenched (LF)	136,584	6,738	6,738	5%	5%
1/0 kcmil Cable Trenched (LF)	285,987	-	-	0%	0%
Bores	80	33	33	41%	41%
Set Box Pads	87	-	-	0%	0%
LV PMT Terminated	87	-	-	0%	0%
PMT Set	87	-	-	0%	0%
Set JB	24	6	5	25%	21%
JB Term	24	-	-	0%	0%
T-Line Structures Set	126	77	62	61%	49%
T-Line Structures Framed	126	91	72	72%	57%
Foundation	5	5	5	100%	100%
String Conductor (Miles)	12.00	1.00	0.00	8%	0%
Clip Conductor (Per Structure)	12	0.82	0	7%	0%
Substation %Complete	100	10	-	10%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	88	64	64	24	73%	73%
PMT Tfrmr Box Pads	87	81	81	6	93%	93%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfrmr Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	244906	244906	44091	85%	85%
4/0 Cable	136584	83930	83930	52654	61%	61%
500 kcmil Cable	143246	11996	11996	131250	8%	8%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(1171)	114%	114%
1250 kcmil Cable	447505	305625	305625	141880	68%	68%
12 Fiber SM	476000	644000	644000	(168000)	135%	135%
FAA Light	77	0	0	77	0%	0%
Power Unit (ESS) (DTE)	87	0	0	87	0%	0%
Bases	87	0	0	87	0%	0%
Mids	87	0	0	87	0%	0%
Tops	87	0	0	87	0%	0%
Hubs	87	0	0	87	0%	0%
Nose Cone	87	0	0	87	0%	0%
Nacelles	87	0	0	87	0%	0%
Blade Sets	87	0	0	87	0%	0%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	5	5	4	56%	56%
Switches HV & LV	63	45	45	18	71%	71%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Str	400	0	0	400	0%	0%
OPGW	102560	102862	102862	(302)	100%	100%

Control House

