

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE August 21, 2016

Case No's: PU-15-797 and PU-15-690

122 **PU-15-797** Filed: 8/24/2016 Pages: 2
Brady Wind progress report – week ending
8-21-2016


Brady Wind, LLC

148 **PU-15-690** Filed: 8/24/2016 Pages: 2
Brady Wind progress report – week ending
8-21-2016

Brady Wind, LLC



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE August 21, 2016



COD: Nov 04, 2016
 Days to COD: 73

Temp Low/High (°F): 44/92°F
 Wind: 5-20 mph
 Forecast: Sunny /Hot/Rain
 Monthly Precip: .35"

Backfeed: Oct 25, 2016
 Days to Energization: 63

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times
 Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues; Dust control to be maintained as needed

CIVIL:

Stripping top soil and grading turbine sites are complete; work continuing on gravel string roads, access roads approaches, excavations, backfill and crane pads

WTG FOUNDATIONS:

Continuing work on seal slab, bolt cages, rebar, conduit, base & pedestal pours, ground grid

UNDERGROUND COLLECTION:

Work continuing on boring, trench & cable install, ground point, setting Tx pads, PMTs, slurry & backfill, set Junction box, MV/LV/DTE terminating, GGRT

COLLECTION:

Receiving material – Cable, PMTs, JB's, MET tower poles

SUBSTATION:

Drill/pour pier foundations, feeder/equipment conduit, station service control house, stage steel

TRANSMISSION LINE:

Continuing work on structure grounding, pull/set up ropes, sagging & clipping

SWITCHYARD:

Drilling/pour Pier foundations, strip forms; set control house, mark steel piers, anchor bolts for steel, stage steel

WTG Installations:

Turbine receiving and installation continues

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Access Roads Gravelled (SF)	3,018,880	2,165,759	2,303,807	72%	76%
Foundations Excavated	87	76	78	87%	90%
Bases Poured	87	54	56	62%	64%
Pedestals Poured	87	52	51	60%	59%
Foundations Backfilled	87	42	43	48%	49%
Crane Pads Built	87	42	43	48%	49%
WTG DTE Installed	87	35	30	40%	34%
WTG Base Installed	87	20	16	23%	18%
WTG Mid Installed	87	20	16	23%	18%
WTG Top Installed	87	14	11	16%	13%
WTG Nacelle Installed	87	14	11	16%	13%
WTG Rotor Installed	87	13	11	15%	13%
WTG Tower Wiring	87	11	7	13%	8%
1250 Cable Trenched (LF)	141,995	73,311	78,376	52%	55%
1000 Cable Trenched (LF)	24,985	19,512	23,396	78%	94%
750/ 500 kcmil Cable Trenched (LF)	100,360	28,046	23,758	28%	24%
4/ 0 kcmil Cable Trenched (LF)	27,340	25,430	26,148	93%	96%
1/ 0 kcmil Cable Trenched (LF)	105,170	9,416	-	9%	0%
IIP	87	5	-	6%	0%
Bores	12,927	10,770	10,500	83%	81%
Set Box Pads	87	37	30	43%	34%
PMT Set	87	20	25	23%	29%
PMT MV Terminate	87	8	3	9%	3%
PMT LV Terminate	87	16	5	18%	6%
WTG Mechanically Complete	87	5	-	6%	0%
WTG Commissioned	87	-	-	0%	0%
Set JB	24	9	12	38%	50%
JB Term	24	1	4	4%	17%
String Conductor (Miles)	18.00	3.56	7.00	20%	39%
Clip Conductor (Per Structure)	18	3.56	7	20%	39%
Substation % Complete	100	18	-	18%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	88	88	88	0	100%	100%
PMT Tfrmr Box Pads	87	87	87	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfrmr Box Pads	3	3	3	0	100%	100%
10 Cable	288997	286900	286900	2097	99%	99%
4/0 Cable	136584	139930	139930	(3346)	102%	102%
500 kcmil Cable	143246	92966	92966	50280	65%	65%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(1171)	114%	114%
1250 kcmil Cable	447505	434133	434133	13372	97%	97%
12 Fiber SM	476000	644000	644000	(168000)	135%	135%
FAA Light	77	77	77	0	100%	100%
Power Unit (ESS) (DTE)	87	55	55	32	63%	63%
Bases	87	33	33	54	38%	38%
Mids	87	33	33	54	38%	38%
Tops	87	33	33	54	38%	38%
Hubs	87	33	33	54	38%	38%
Nose Cone	87	28	28	59	32%	32%
Nacelles	87	33	33	54	38%	38%
Blade Sets	87	33	33	54	38%	38%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	9	5	0	100%	56%
Switches HV & LV	60	59	59	1	98%	98%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bitern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Stra	400	500	500	(100)	125%	125%
OPGW	102560	102862	102862	(302)	100%	100%

Uptower at WTG 40

