

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE August 28, 2016

Case No's: PU-15-797 and PU-15-690

123 **PU-15-797** Filed: 8/29/2016 Pages: 2
Brady Wind progress report – week ending
8-28-2016


Brady Wind, LLC

150 **PU-15-690** Filed: 8/29/2016 Pages: 2
Brady Wind progress report – week ending
8-28-2016

Brady Wind, LLC



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE August 28, 2016



COD: Nov 04, 2016
 Days to COD: 66

Temp Low/High (°F): 43/94°F
 Wind: 5-35 mph
 Forecast: Sunny /Hot/Cool/Rain
 Monthly Precip: .57"

Backfeed: Oct 25, 2016
 Days to Energization: 56

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times
 Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues; Dust control to be maintained as needed

CIVIL:

Excavations are complete; work continuing on gravel string roads, access roads approaches, backfill and crane pads

WTG FOUNDATIONS:

Seal slabs, bottom mat rebar are complete; continuing work on bolt cages, rebar, conduit, base & pedestal pours, ground grid

UNDERGROUND COLLECTION:

Work continuing on boring, trench & cable install, ground point, setting Tx pads, PMTs, slurry & backfill, set Junction box, MV/LV/DTE terminating, GGRT

COLLECTION:

Receiving material – Cable, JB's, MET tower poles

SUBSTATION:

Drill/pour pier foundations, equipment conduit, build conduit for control house, form cap bank for breaker foundations, set steel, start ground grid

TRANSMISSION LINE:

Structure grounding complete; continuing work on pull/set up ropes, sagging & clipping

SWITCHYARD:

Set up control house, set steel, set breakers, set switches

WTG Installations:

Turbine component receiving and installation continues

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Access Roads Gravelled (SF)	3,018,880	2,165,759	2,165,759	72%	72%
Foundations Excavated	87	87	87	100%	100%
Bases Poured	87	67	66	77%	76%
Pedestals Poured	87	64	64	74%	74%
Foundations Backfilled	87	56	54	64%	62%
Crane Pads Built	87	56	54	64%	62%
WTG DTE Installed	87	47	45	54%	52%
WTG Base Installed	87	32	30	37%	34%
WTG Mid Installed	87	32	30	37%	34%
WTG Top Installed	87	25	24	29%	28%
WTG Nacelle Installed	87	25	24	29%	28%
WTG Rotor Installed	87	25	24	29%	28%
WTG Tower Wiring	87	20	18	23%	21%
1250 Cable Trenched (LF)	141,995	74,062	93,311	52%	66%
1000 Cable Trenched (LF)	24,985	19,512	21,512	78%	86%
750/ 500 kcmil Cable Trenched (LF)	100,360	45,418	58,046	45%	58%
4/ 0 kcmil Cable Trenched (LF)	27,340	30,614	27,430	112%	100%
1/ 0 kcmil Cable Trenched (LF)	105,170	31,158	15,416	30%	15%
IIP	87	14	12	16%	14%
Bores	12,927	12,800	11,500	99%	89%
Set Box Pads	87	54	41	62%	47%
PMT Set	87	43	30	49%	34%
PMT MV Terminate	87	19	18	22%	21%
PMT LV Terminate	87	25	26	29%	30%
WTG Mechanically Complete	87	12	12	14%	14%
WTG Commissioned	87	-	-	0%	0%
Set JB	24	13	13	54%	54%
JB Term	24	6	5	25%	21%
String Conductor (Miles)	18.00	7.35	10.00	41%	56%
Clip Conductor (Per Structure)	18	7.35	6	41%	33%
Substation %Complete	100	28	-	28%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	88	88	88	0	100%	100%
PMT Tfrm Box Pads	87	87	87	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfrm Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	286900	286900	2097	99%	99%
4/0 Cable	136584	139930	139930	(3346)	102%	102%
500 kcmil Cable	143246	92966	92966	50280	65%	65%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(11171)	114%	114%
1250 kcmil Cable	447505	434133	434133	13372	97%	97%
12 Fiber SM	476000	644000	644000	(168000)	135%	135%
FAA Light	77	77	77	0	100%	100%
Power Unit (ESS) (DTE)	87	67	67	20	77%	77%
Bases	87	43	43	44	49%	49%
Mids	87	42	43	45	48%	49%
Tops	87	43	43	44	49%	49%
Hubs	87	43	43	44	49%	49%
Nose Cone	87	32	43	55	37%	49%
Nacelles	87	43	43	44	49%	49%
Blade Sets	87	41	43	46	47%	49%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	9	5	0	100%	56%
Switches HV & LV	60	59	59	1	98%	98%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Stra	400	500	500	(100)	125%	125%
OPGW	102560	102862	102862	(302)	100%	100%

Collection

