

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE September 25, 2016

Case No's: PU-15-797 and PU-15-690

128 **PU-15-797** Filed: 9/26/2016 Pages: 2
Brady Wind progress report – week ending
9-25-2016


Brady Wind, LLC

157 **PU-15-690** Filed: 9/26/2016 Pages: 2
Brady Wind progress report – week ending
9-25-2016

Brady Wind, LLC



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE September 25, 2016



COD: Nov 04, 2016
 Days to COD: 38

Temp Low/High (°F): 44/73°F
 Wind: 10-30 mph
 Forecast: Cloudy/rain/cool
 Monthly Precip: 3.93"

Backfeed: Oct 25, 2016
 Days to Energization: 28

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times. Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues; Dust control to be maintained as needed.

CIVIL:

Backfill and crane pads-**complete**. T-Line reclaim-**complete**. Working on reclaim.

WTG FOUNDATIONS:

Complete

UNDERGROUND COLLECTION:

Work continuing on boring, trench & cable install, ground point, setting Tx box pads-**complete**, PMTs, slurry & backfill, MV/LV/DTE terminating and circuit energization

COLLECTION:

Receiving material – Cable

SUBSTATION:

Work continues on equipment conduit, ground grid, set steel, ground tails, jumpers and welding bus

TRANSMISSION LINE:

Work continuing on pull/set up ropes, OPGW, slack span, sagging, clipping, fence/gate grounding, pole numbering and ROW cleanup

SWITCHYARD:

Install conduit, set steel and glass and set switches

WTG Installations:

Turbine component receiving and installation continues, IIP's and MCC ongoing

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	% Comp	% Target
Access Roads Gravelled (SF)	3,018,880	3,018,880	3,018,880	100%	100%
Bases Poured	87	87	87	100%	100%
Pedestals Poured	87	87	87	100%	100%
Foundations Backfilled	87	87	87	100%	100%
Crane Pads Built	87	87	87	100%	100%
WTG DTE Installed	87	87	87	100%	100%
WTG Base Installed	87	69	65	79%	75%
WTG Mid Installed	87	69	65	79%	75%
WTG Top Installed	87	52	55	60%	63%
WTG Nacelle Installed	87	52	55	60%	63%
WTG Rotor Installed	87	52	55	60%	63%
WTG Tower Wiring	87	47	47	54%	54%
1250 Cable Trenched (LF)	141,995	126,140	100,390	89%	71%
1000 Cable Trenched (LF)	24,985	23,804	28,804	95%	115%
750/500 kcmil Cable Trenched (LF)	100,360	82,048	78,408	82%	78%
4/0 kcmil Cable Trenched (LF)	42,670	34,654	36,996	81%	87%
1/0 kcmil Cable Trenched (LF)	105,170	64,742	72,784	62%	69%
IIP	87	39	42	45%	48%
Borax	18,740	18,740	18,740	100%	100%
Set Box Pads	87	87	87	100%	100%
PMT Set	87	79	70	91%	80%
PMT MV Terminate	87	58	55	67%	63%
PMT LV Terminate	87	49	55	56%	63%
WTG Mechanically Complete	87	38	38	44%	44%
WTG Commissioned	87	5	25	6%	29%
Set JB	24	17	15	71%	63%
JB Term	24	11	11	46%	46%
String Conductor (Miles)	18.00	18.13	17.00	101%	94%
Clip Conductor (Per Structure)	18	18.13	17	101%	94%
Transmission % Complete	100	98	98	98%	98%
Collection % Complete	100	78	78	78%	78%
Substation % Complete	100	57	57	57%	57%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	% Comp	% Target
PMT Transformer	88	88	88	0	100%	100%
PMT Tfmr Box Pads	87	87	87	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfmr Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	286900	286900	2097	99%	99%
4/0 Cable	136584	139930	139930	(3346)	102%	102%
500 kcmil Cable	143246	143966	143966	(720)	101%	101%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(11171)	114%	114%
1250 kcmil Cable	447505	458133	458133	(10628)	102%	102%
12 Fiber SM	448000	448000	448000	0	100%	100%
FAA Light	77	77	77	0	100%	100%
Power Unit (ESS) (DTE)	87	87	87	0	100%	100%
Bases	87	85	87	2	98%	100%
Mids	87	86	87	1	99%	100%
Tops	87	86	87	1	99%	100%
Hubs	87	86	87	1	99%	100%
Nose Cone	87	87	87	0	100%	100%
Nacelles	87	85	87	2	98%	100%
Blade Sets	87	84	87	3	97%	100%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	9	5	0	100%	56%
Switches HV & LV	60	60	60	0	100%	100%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Str	400	500	500	(100)	125%	125%
OPGW	102560	102862	102862	(302)	100%	100%

Up tower WTG 84

