

NextEra Energy Resources

## Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE October 9, 2016

Case No's: PU-15-797 and PU-15-690

**133** **PU-15-797** Filed: 10/11/2016 Pages: 2  
Brady Wind progress report – week ending  
10-9-2016


Brady Wind, LLC

**163** **PU-15-690** Filed: 10/11/2016 Pages: 2  
Brady Wind progress report – week ending  
10-9-2016

Brady Wind, LLC



NextEra Energy Resources  
**Brady Wind, LLC**  
 Plan of the Week (POW)  
 Project Manager: Dick Rausch  
 WE October 09, 2016



COD: Nov 04, 2016  
 Days to COD: 24

Temp Low/High (°F): 25/72°F  
 Wind: 10-35 mph  
 Forecast: Cloudy/cool/high winds  
 Monthly Precip: 2.4"

Backfeed: Oct 25, 2016  
 Days to Energization: 14

**NextEra Energy /Blattner Energy/GE/Paradigm**

**Plan of the Week**

**SAFETY:**

Extra caution around sensitive landowners ongoing  
 Seatbelts must be worn at all times. Site evaluations prior to commencing work

**ENVIRONMENTAL:**

Be aware of changes to environmentally sensitive areas  
 Clean up job sites as work continues; Dust control to be maintained as needed.

**CIVIL :**

Working on reclaim, gravel rings and reclaim radius/approach

**UNDERGROUND COLLECTION:**

Work continues on 35kv cable splice, LV PMT terminating, setting/terminating JB's

**SUBSTATION:**

Work continues with conduit above ground, capacitor bank, pull wire & termination and jumper welding

**TRANSMISSION LINE :**

**Complete.** Working on punchlist, ROW cleanup, fence and gate grounding/testing

**SWITCHYARD:**

Work continues on installing conduit/trenwa, ground grid, ground steel, set equipment, pull cable and install buss

**WTG Installations:**

*Turbine component receiving* – **Complete**; installation, IIP's and MCC ongoing. High winds and rain played a factor in the amount of work completed this week

**Construction Status ( as of COB yesterday)**

Activity	Total	Comp	Target	% Comp	% Target
Access Roads Gravelled (SF)	3,018,880	3,018,880	3,018,880	100%	100%
Bases Poured	87	87	87	100%	100%
Pedestals Poured	87	87	87	100%	100%
Foundations Backfilled	87	87	87	100%	100%
Crane Pads Built	87	87	87	100%	100%
WTG DTE Installed	87	87	87	100%	100%
WTG Base Installed	87	87	87	100%	100%
WTG Mid Installed	87	87	87	100%	100%
WTG Top Installed	87	67	72	77%	83%
WTG Nacelle Installed	87	67	72	77%	83%
WTG Rotor Installed	87	67	72	77%	83%
WTG Tower Wiring	87	63	68	72%	78%
1250 Cable Trenched (LF)	141,995	130,356	130,812	92%	92%
1000 Cable Trenched (LF)	24,985	24,985	24,056	100%	96%
750/500 kcmil Cable Trenched (LF)	100,360	88,728	89,224	88%	89%
4/0 kcmil Cable Trenched (LF)	42,670	40,852	43,303	96%	101%
1/0 kcmil Cable Trenched (LF)	105,170	85,910	85,910	82%	82%
IIP	87	57	57	66%	66%
Bores	18,740	18,740	18,740	100%	100%
Set Box Pads	87	87	87	100%	100%
PMT Set	87	79	87	91%	100%
PMT MV Terminate	87	71	76	82%	87%
PMT LV Terminate	87	66	70	76%	80%
WTG Mechanically Complete	87	45	45	52%	52%
WTG Load Bank Commissioned	87	27	27	31%	31%
Set JB	24	18	20	75%	83%
JB Term	24	16	16	67%	67%
String Conductor (Miles)	18.00	18.00	18.00	100%	100%
Clip Conductor (Per Structure)	18	18	18	100%	100%
Transmission % Complete	100	100	99	100%	99%
Collection % Complete	100	86	87	86%	87%
Substation % Complete	100	67	67	67%	67%

**Receiving Status (as of COB yesterday)**

Item	Total	Rec'd	Target	Balance	% Comp	% Target
PMT Transformer	88	88	88	0	100%	100%
PMT Tfmr Box Pads	87	87	87	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfmr Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	286900	286900	2097	99%	99%
4/0 Cable	136584	139930	139930	(3346)	102%	102%
500 kcmil Cable	143246	143966	143966	(720)	101%	101%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(11171)	114%	114%
1250 kcmil Cable	447505	458133	458133	(10628)	102%	102%
12 Fiber SM	448000	448000	448000	0	100%	100%
FAA Light	77	77	77	0	100%	100%
Power Unit (ESS) (DTE)	87	87	87	0	100%	100%
Bases	87	87	87	0	100%	100%
Mids	87	87	87	0	100%	100%
Tops	87	87	87	0	100%	100%
Hubs	87	87	87	0	100%	100%
Nose Cone	87	87	87	0	100%	100%
Nacelles	87	87	87	0	100%	100%
Blade Sets	87	87	87	0	100%	100%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	9	5	0	100%	56%
Switches HV & LV	60	60	60	0	100%	100%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Str	400	500	500	(100)	125%	125%
OPGW	102560	102862	102862	(302)	100%	100%

**Brady Wind**

