

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)


Project Manager: Dick Rausch (512-970-6254)

WE November 13, 2016

Case No's: PU-15-797 and PU-15-690



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE November 13, 2016



COD: Nov 13, 2016

Temp Low/High (°F): 28/62°F
 Wind: 9-25 mph
 Forecast: Mainly Sunny & cool
 Monthly Precip: 0"

Backfeed: Nov 10, 2016

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times. Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues; Dust control to be maintained as needed.

CIVIL :

Complete

UNDERGROUND COLLECTION:

Complete

SUBSTATION:

Complete

TRANSMISSION LINE :

Complete

SWITCHYARD:

Complete

WTG Installations:

Complete

Commissioning:

Complete

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Access Roads Gravelled (SF)	3,018,880	2,812,674	2,812,674	100%	100%
Bases Poured	87	87	87	100%	100%
Pedestals Poured	87	87	87	100%	100%
Foundations Backfilled	87	87	87	100%	100%
Crane Pads Built	87	87	87	100%	100%
WTG DTE Installed	87	87	87	100%	100%
WTG Base Installed	87	87	87	100%	100%
WTG Mid Installed	87	87	87	100%	100%
WTG Top Installed	87	87	87	100%	100%
WTG Nacelle Installed	87	87	87	100%	100%
WTG Rotor Installed	87	87	87	100%	100%
WTG Tower Wiring	87	87	87	100%	100%
1250 Cable Trenched (LF)	141,995	132,240	132,240	100%	100%
1000 Cable Trenched (LF)	24,985	23,804	23,804	100%	100%
750/ 500 kcmil Cable Trenched (LF)	100,360	92,306	92,306	100%	100%
4/ 0 kcmil Cable Trenched (LF)	42,670	40,852	40,852	100%	100%
1/ 0 kcmil Cable Trenched (LF)	89,840	85,998	85,998	100%	100%
JIP	87	87	87	100%	100%
Bases	18,740	18,740	18,740	100%	100%
Set Box Pads	87	87	87	100%	100%
PMT Set	87	87	87	100%	100%
PMT MV Terminate	87	87	87	100%	100%
PMT LV Terminate	87	87	87	100%	100%
WTG Mechanically Complete	87	87	87	100%	100%
WTG Load Bank Commissioned	87	85	85	98%	98%
Commissioned	87	86	87	99%	100%
Set JB	24	24	24	100%	100%
JB Term	24	24	24	100%	100%
Transmission %Complete	100	100	100	100%	100%
Collection %Complete	100	100	100	100%	100%
Substation %Complete	100	100	100	100%	100%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	88	88	88	0	100%	100%
PMT Tfmr Box Pads	87	87	87	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfmr Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	286900	286900	2097	99%	99%
4/0 Cable	136584	139930	139930	(3346)	102%	102%
500 kcmil Cable	143246	143966	143966	(720)	101%	101%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(1171)	114%	114%
1250 kcmil Cable	447505	458133	458133	(10628)	102%	102%
12 Fiber SM	448000	448000	448000	0	100%	100%
FAA Light	77	77	77	0	100%	100%
Power Unit (ESS) (DTE)	87	87	87	0	100%	100%
Bases	87	87	87	0	100%	100%
Mids	87	87	87	0	100%	100%
Tops	87	87	87	0	100%	100%
Hubs	87	87	87	0	100%	100%
Nose Cone	87	87	87	0	100%	100%
Nacelles	87	87	87	0	100%	100%
Blade Sets	87	87	87	0	100%	100%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	9	9	0	100%	100%
Switches HV & LV	60	60	60	0	100%	100%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Stra	400	500	500	(100)	125%	125%
OPGW	102560	102862	102862	(302)	100%	100%

Brady Wind

