



### Monthly Construction Status Report

Tesoro High Plains Pipeline Company—Targa Antelope Lateral Pipeline Project

Contact	E Mail Address	Title	Office Phone	Cell Phone
Duran Lucas	<a href="mailto:Duran.a.lucas@tsocorp.com">Duran.a.lucas@tsocorp.com</a>	ROW Agent	801-606-2148	801-356-3741
Aaron Smith	<a href="mailto:Aaron.r.smith@tsocorp.com">Aaron.r.smith@tsocorp.com</a>	Project Manager	701-250-1947	801-390-9977
Craig Kitchens	<a href="mailto:CtKitchens@yahoo.com">CtKitchens@yahoo.com</a>	Construction Supervisor		361-296-4506

Project Description
Construction of approximately 1.4 Miles of 12-inch diameter steel pipeline for the transportation of crude product between Targa Resources' surface site and Tesoro High Plains' main trunk line.

Targa Lateral Line	
Project Activity	Percent Completed
Survey and Staking of Construction Area	100%
ROW Clearing / Grading	100%
String Pipe	100%
Weld Pipe	100%
Pipe Coating	100%
Trenching	100%
Lower in / Backfill	100%
Tie-ins	85%
Hydro Test	100%
Row Cleanup	50%
Electrical	0%

Road Crossing and Directional Drills	
Road Bores	100%
Directional Drills	100%

Extraordinary Incidents / Accidents / Injuries
None

<b>Narrative Report for Previous Period</b>
---

Date: Oct 12, 2016 to Nov 11, 2016
------------------------------------

During this construction period the Pipeline was lowered and hydro tested. The trench was back filled and the metering building was constructed with the meters being set. Site work at the Targa/Charlson junction also started during this period. Crews started the ROW clean up and restoration.
--

<b>Anticipated Activities for Next Period</b>
---

Date: Nov 12, 2016 to Dec 11, 2016
------------------------------------

Complete connection work at the Targa/ Charlson junction. Make final pipeline connections. Complete electrical work. Finish ROW clean up and restoration and commission pipeline.
---