


**ONEOK SPRING CREEK PUMP STATION PROJECT
Weekly Construction Progress Report**



Week ending June 4, 2016

Case No. PU-15-725

Contact List	Name	Company	Phone
Project Manager	Brett Fuller	ONEOK	(918)-591-5078
Construction Coordinator	Norm Mueller	ONEOK	(580)-741-1205
Chief Inspector	Brad Chewing	EPCON Partners	(580)-212-5308

Project Description

Addition of a pump station facility to the existing Garden Creek to Riverview NGL Pipeline. The facility will consist of (3) 1500HP electrically driven pumps contained within a building.

Milestone	% Complete	Comment
Site preparation - grading	100%	
Foundation Pours	88%	
Major Equipment Set	0%	Pumps expected to arrive onsite June 13
Field Fabrication	20%	Pre-fab materials being constructed in anticipation of pumps being installed.
Hydrostatic Test	0%	
I/E Install	0%	
Loop Checks	0%	
Commissioning	0%	

Activity for the week

All major foundations aside from the building stem wall are poured. Material is beginning to be fabricated to run between the header and pumps, with pumps arriving June 13th.

Upcoming Activity

Field-fit fabrication efforts will be underway once the pumps are set. Ditching for underground pipe and electrical conduit expected week of June 13th, possibly running into following week

Name	Report Date
Brett Fuller	6/8/2016