


<b>ONEOK SPRING CREEK PUMP STATION PROJECT Weekly Construction Progress Report</b>		 <small>A SUBSIDIARY OF ONEOK PARTNERS</small>	
<b>Week ending June 11, 2016</b>		<b>Case No. PU-15-725</b>	
<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Project Manager	Brett Fuller	ONEOK	(918)-591-5078
Construction Coordinator	Norm Mueller	ONEOK	(580)-741-1205
Chief Inspector	Brad Chewing	EPCON Partners	(580)-212-5308

<b>Project Description</b>
Addition of a pump station facility to the existing Garden Creek to Riverview NGL Pipeline. The facility will consist of (3) 1500HP electrically driven pumps contained within a building.

<b>Milestone</b>	<b>% Complete</b>	<b>Comment</b>
Site preparation - grading	100%	
Foundation Pours	90%	Remaining foundations – 8 cable tray supports, building foundation and flare pad
Major Equipment Set	0%	Pumps expected to arrive onsite June 13, MCC expected June 20
Field Fabrication	35%	Pre-fab materials continue to be constructed in anticipation of pumps being installed.
Hydrostatic Test	0%	
I/E Install	0%	
Loop Checks	0%	
Commissioning	0%	

<b>Activity for the week</b>
Piping continues to be fabricated to run between the header and pumps, with pumps arriving June 13 <sup>th</sup> . Header is installed and all valves expected to be hung by June 16.

<b>Upcoming Activity</b>
Pump skids will be set next week and grouting will commence. Strainer expected to arrive to facilitate bolt up prior to hydrotesting.

<b>Name</b>	<b>Report Date</b>
Brett Fuller	6/16/2016