

Preconstruction Meeting Minutes

Project: Oasis Midstream Services, LLC Wild Basin to Johnsons Corner Crude Oil Pipeline (PU-15-733)

Meeting Date: March 29, 2016 at 3pm CST


Attendees/Project Personnel:

Tone Macia	Oasis Petroleum	Project Manger	281-404-9657 tmacia@oasispetroleum.com
David Copeland	Oasis Petroleum	Regulatory & Environmental	713-770-6430 dcopeland@oasispetroleum.com
Dave Hennen	ProSource Technologies	ND PSC 3 rd Party Inspector	763-786-1445 dhennen@prosourcectech.com
Eddie Decker	Oasis Petroleum	Construction Foreman	701-577-1600 edecker@oasispetroleum.com
John Balzart	Northwinds	Construction Project Manager	701-842-2428 john@northwinds.us
Sara Cardwell	ND PSC	Analyst	701-328-4153 scardwell@nd.gov
Denny Hooper	Southwinds Inspection	Chief Inspector	512-718-4107 dhooper@oasispetroleum.com
William (Bill) McCarthy	E3 Environmental	Environmental Compliance	651-282-0650 wmccarthy@go2e3.com
Katie Schmidt	E3 Environmental	Environmental Compliance	651-282-0652 kschmidt@go2e3.com

The following summarizes the Preconstruction Meeting discussions pertaining to the Oasis Midstream Services, LLC (Oasis) Wild Basin to Johnsons Corner Crude Pipeline Project (PU-15-577 or Project) located in McKenzie County, North Dakota.

The Certification Relating to Order Provisions Transmission Facility Siting for Case No. PU-15-733:

Caldwell reviewed items 1-40; participating parties were provided the opportunity to pose questions and comments. The following comments and/or clarification were provided.



Item #3: Caldwell confirmed with Oasis that copies of all licenses and permits had been or would be submitted to the Commission prior to the commencement of construction. Oasis confirmed that the two outstanding highway-crossing permits would be submitted prior to construction.

Item 7: Oasis identified Eddie Decker as the Construction Supervisor.

Item 9: Caldwell asked when topsoiling activities would begin and reminded Oasis that the 3rd Party Inspector must be present to observe these initial practices to ensure topsoil segregation is properly conducted. Oasis' tentative schedule would have topsoil removal occurring as early as April 11th. E3/Oasis to coordinate with Dave Hennen when topsoil schedule is solidified so Hennen can schedule to have an inspector on-site.

Caldwell also asked how Oasis was going to handle areas of noxious weeds. Oasis informed Caldwell that E3 would be providing environmental training to all project personnel on April 6, 2016 in Williston. During this training equipment cleaning protocols will be discussed to prevent the spread of noxious weeds.

Caldwell stated that the Commission has a strong focus on proper topsoil preservation and preventing the spread of noxious weeds.

Item 10: Caldwell highlighted the reporting requirements and stated that:


- Reports must be submitted monthly;
- Reports are to be submitted via email to the NDPSC@nd.gov with a cc to David Hennen and Caldwell herself;
- The report should identify who to contact with any landowner issues;
- Reports must have a minimum 1.3" bottom margin; and
- The case number should be included in the subject line of all submittals.

E3 is to provide Hennen the most current set of alignment sheets prior to his first inspection.

Item 16: Caldwell emphasized that if construction is suspended the reason and duration must be noted in the monthly construction reports.

Item 27: Oasis is in the process of providing letters to landowners, which identify the appropriate Oasis contact for any landowner concerns. Oasis will complete this prior to initiating construction activities on parcels.

Item 28: The Oasis ROW/Landowner contact is: Patrick McCauley, 281-404-9547 or via email at pmccauley@oasispetroleum.com .



Item 39: Caldwell clarified that the certificated corridor for this Project is 250-feet in width and that it is centered upon the approved route or centerline.

Closing Remarks/Discussion:

Macia clarified that Northwinds is the contractor and Southwinds will be providing craft inspection services. He also stated that E3 would be providing environmental inspection services.

Hennen requested that the total project percent complete to be included in the monthly construction reports. Hennen indicated that this information is extremely helpful in determining when to conduct the contracted inspection on behalf of the Commission.

Hennen also inquires as to what the overall project schedule is. Oasis clarified that their intent is to begin ground disturbing activities on April 11th and pending weather construction and reseeded activities would be complete by the end of June 2016.

Hennen also sought additional clarification as to the date when topsoiling activities would commence. At this time April 11th is the estimated date, E3 committed to advising Hennen of the final schedule once it is realized.

Hennen sought clarification regarding the number of spreads and direction of construction. Oasis responded stating that there will be only one spread and construction will progress from the western terminus to the eastern terminus.

Caldwell confirmed that Oasis will test 100% of the welds and that the ND one-call system will be utilized.

Hennen requested a copy of the environmental training that E3 will provide on the 6th of April. E3 agreed to provide this information to Hennen.