

Oasis Midstream Services: Johnson's Corner Pipeline
Project
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description
Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	95%	Trenching	16%
ROW Clearing & Grading	58%	Lowering	16%
Stringing	51%	Backfill	14%
Welding	27%	Tie-In	3%
Coating	24%	Hydrotesting	0%
Girth Welds	0%	Cleanup	0%
		Total	0%

Monthly Activity
ROW Continued removing topsoil and installing BMP's. Stringing Crew made it to the half-way point. Welding has been slowed slightly due to hills. Trenching has made it to the move around at Station 225+00. Backfill runs directly behind Lowering in with backfill and compaction, no cleanup has started.

Additional Comments
ROW Should be finished by 5-20-16. It is currently the intentions to begin cleanup as ROW finishes.

Name	Report Date
Alex Sletto	5/9/2016