

Oasis Midstream Services: Johnson's Corner Pipeline  
Project  
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description
Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	100%	Trenching	67%
ROW Clearing & Grading	90%	Lowering	58%
Stringing	89%	Backfill	58%
Welding	80%	Tie-In	29%
Coating	80%	Hydrotesting	0%
Girth Welds	80%	Cleanup	9%
		<b>Total</b>	<b>65%</b>

Monthly Activity
Right of Way, Stringing, Bending, Welding, and Coating crews have made it to the End of Line. Trencher continues and is currently on the east side of highway 23. (Station 702+00) Tie in crews are working in the 490+00 to the 590+00 range. 3 bore crews currently working. Clean up crew has put back several side cuts to Original Grade.

Additional Comments
Construction crews are focusing on tie ins as well as bores. Tie ins groups are working west to east and have made it to North fork road. Some Cleanup is underway, Cleanup crew has been working to replace side hill cut / fills to original grade. 4 Exclusion areas remain totaling 10,043' of Right of Way in accessible to construction crews.

Name	Report Date
Alex Sletto	6/9/2016

## Oasis WB to JC Inspection Photos Topsoil Segregation



1. Spoil piles Sta#343+00 looking E



2. Spoil piles Sta#343+00 looking W



3. Spoil piles Sta#453+00 looking E



4. Spoil piles Sta#438+00 looking NW



5. Spoil piles Sta#436+00 looking NW



6. View E; St. 520; rough grade complete trench subsoil backfilled; topsoil remains separated