

Oasis Midstream Services: Johnson's Corner Pipeline
Project
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description
Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	100%	Trenching	90%
ROW Clearing & Grading	95%	Lowering	90%
Stringing	93%	Backfill	90%
Welding	90%	Tie-In	79%
Coating	90%	Hydrotesting	0%
Girth Welds	90%	Cleanup	46%
		Total	83%

Monthly Activity
Right of way, Main Line Welding, Coating, Lowering in is completed with the exceptions of the Exclusion zones, 3 remain with word the birds will be leaving mid July. We are currently focused on Clean up Bores Tie ins and Valve sites. Clean up has made it past the half way mark with a skip to access to the Exclusion zone 1. Valves site 1, 2 are complete and valve site 3 is 50%

Additional Comments

Name	Report Date
Alex Sletto	7/8/2016