

Oasis Midstream Services: Johnson's Corner Pipeline
Project
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description
Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	100%	Trenching	99%
ROW Clearing & Grading	100%	Lowering	99%
Stringing	100%	Backfill	99%
Welding	99%	Tie-In	99%
Coating	99%	Hydrotesting	0%
Girth Welds	99%	Cleanup	96%
		Total	83%

Monthly Activity
All directional drills complete. 200 ft ETP tie in should be complete 8/9/2016. Receiver at Tesoro should be complete 8/16/2016. Will launch pigs after Tesoro is complete. Remaining cleanup test station 804 -824 (2000 ft) the last 693 ft at the end of the line.

Additional Comments
Pursuant to Order 9 in the State's Permit Oasis submitted electronic and physical copies of the PHMSA required Spill Response Plan pursuant to 49 CFR Part 194 on or before August 4, 2016.

Name	Report Date
Alex Sletto	8/9/2016