

Oasis Midstream Services: Johnson's Corner Pipeline
Project
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description
Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	100%	Trenching	100%
ROW Clearing & Grading	100%	Lowering	100%
Stringing	100%	Backfill	100%
Welding	100%	Tie-In	100%
Coating	100%	Hydrotesting	100%
Girth Welds	100%	Cleanup	100%
		Total	99%

Monthly Activity
Currently all topsoil has been returned, not yet seeded. Seeding will be performed when soil temperatures are more ideal for seed to lay dormant until spring. Crews are Drying pipeline, buiding fences around valve sites, painting above ground componets and installing permanent Line Marker posts.

Additional Comments

Name	Report Date
David Copeland	9/8/2016