

Oasis Midstream Services: Johnson's Corner Pipeline
Project
Monthly Construction Progress Report



Monthly Report Date:		Start Date 04/11/16	Case No. PU-15-733
Contact List	Name	Company	Phone
Const. Project Manager	John Balzart	Northwinds	701-842-2428
Construction Foreman	Eddie Decker	OMS	701-577-1616
Lead Inspector	Alex Sletto	Southwinds	619-213-3835

Project Description

Construct approximately 19 miles of 10" pipeline from OMS Wild Basin Crude Handling Facility, in McKenzie County, ND to multiple 3rd party tie-in points at Johnson's Corner, ND.

Milestone	% Complete	Milestone	% Complete
Staking	100%	Trenching	100%
ROW Clearing & Grading	100%	Lowering	100%
Stringing	100%	Backfill	100%
Welding	100%	Tie-In	100%
Coating	100%	Hydrotesting	100%
Girth Welds	100%	Cleanup	100%
		Total	99%

Monthly Activity

Crews will begin seeding on the 13th weather permitting. Line marker installation is 70% complete.

Additional Comments

Name	Report Date
David Copeland	10/10/2016