

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE August 7, 2016

Case No's: PU-15-797 and PU-15-690

119 **PU-15-797** Filed: 8/9/2016 Pages: 2
Brady Wind progress report – week ending 8-7-2016


Brady Wind, LLC

146 **PU-15-690** Filed: 8/9/2016 Pages: 2
Brady Wind progress report – week ending 8-7-2016

Brady Wind, LLC



NextEra Energy Resources
Brady Wind, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE August 07, 2016



COD: Nov 04, 2016
 Days to COD: 87

Temp Low/High (°F): 55/86°F
 Wind: 10-25 mph
 Forecast: Sunny / Warm
 Monthly Precip: 0"

Backfeed: Oct 25, 2016
 Days to Energization: 77

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
 Seatbelts must be worn at all times
 Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues
 Dust control to be maintained as needed

CIVIL:

Continuing work on access roads, stripping topsoil, grading turbine sites,
 excavations, backfill and crane pads
 Gravel string roads

WTG FOUNDATIONS:

Continuing work on seal slab, rebar, base and pedestal pours

UNDERGROUND COLLECTION:

Bore pipe layout and assembly, trench & cable install, setting Tx pads, PMTs, slurry
 & backfill, set Junction box, ground grid resistance testing

COLLECTION:

Receiving material – Cable, PMTs, Collection/Substation/Switchyard material

SUBSTATION:

Pier- drill, pour pier foundations, wrap sauna, conduit work

TRANSMISSION LINE:

Continuing work on foundations, assembling/framing/drilling and setting
 poles. Pull/set up ropes, sagging & clipping
 Fencing and matting wetlands

SWITCHYARD:

Drilling, pour Pier foundations; pour, backfill, compact and excavate breaker
 foundations

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Strip Topsoil Access Roads (SF)	3,018,880	2,726,464	2,612,688	90%	87%
Access Roads Gravelled (SF)	3,018,880	1,608,207	1,725,868	53%	57%
Grade Turbine Site	87	67	66	77%	76%
Foundations Excavated	87	54	54	62%	62%
Bases Poured	87	32	31	37%	36%
Pedestals Poured	87	28	24	32%	28%
Foundations Backfilled	87	17	15	20%	17%
Crane Pads Built	87	17	15	20%	17%
WTG DTE Installed	87	10	-	11%	0%
WTG Base Installed	87	4	-	5%	0%
WTG Mid Installed	87	4	-	5%	0%
WTG Top Installed	87	1	-	1%	0%
WTG Nacelle Installed	87	1	-	1%	0%
WTG Rotor Installed	87	-	-	0%	0%
1250 Cable Trenched (LF)	141,995	42,240	27,956	30%	20%
1000 Cable Trenched (LF)	24,985	8,522	7,000	34%	28%
750/ 500 kcmil Cable Trenched (LF)	100,360	17,856	12,638	18%	13%
4/ 0 kcmil Cable Trenched (LF)	27,340	6,738	6,738	25%	25%
1/ 0 kcmil Cable Trenched (LF)	105,170	-	-	0%	0%
Bores	12,927	8,130	7,680	63%	59%
Set Box Pads	87	14	17	16%	20%
LV PMT Terminated	87	-	-	0%	0%
PMT Set	87	8	-	9%	0%
Set JB	24	6	10	25%	42%
JB Term	24	-	-	0%	0%
T-Line Structures Set	126	94	100	75%	79%
T-Line Structures Framed	126	118	110	94%	87%
String Conductor (Miles)	12.00	3.00	2.00	25%	17%
Clip Conductor (Per Structure)	12	2.03	2	17%	17%
Substation %Complete	100	14	-	14%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	88	64	64	24	73%	73%
PMT Tfrm Box Pads	87	81	81	6	93%	93%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfrm Box Pads	3	3	3	0	100%	100%
1/0 Cable	288997	244906	244906	44091	85%	85%
4/0 Cable	136584	83930	83930	52654	61%	61%
500 kcmil Cable	143246	29996	19996	113250	21%	8%
750 kcmil Cable	174085	176995	176995	(2910)	102%	102%
1000 kcmil Cable	78829	90000	90000	(11171)	114%	114%
1250 kcmil Cable	447505	389625	305625	57880	87%	68%
12 Fiber SM	476000	644000	644000	(168000)	135%	135%
FAA Light	77	16	0	61	21%	0%
Power Unit (ESS) (DTE)	87	24	0	63	28%	0%
Bases	87	12	0	75	14%	0%
Mids	87	12	0	75	14%	0%
Tops	87	12	0	75	14%	0%
Hubs	87	12	0	75	14%	0%
Nose Cone	87	16	0	71	18%	0%
Nacelles	87	12	0	75	14%	0%
Blade Sets	87	12	0	75	14%	0%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	18	18	18	0	100%	100%
Breakers HV & LV	9	5	5	4	56%	56%
Switches HV & LV	60	53	53	7	88%	88%
Concrete Poles	126	126	126	0	100%	100%
Conductor-Bittern 1272	330750	337580	337580	(6830)	102%	102%
OHGW Wire 3/8" EHS 7 Stra	400	0	0	400	0%	0%
OPGW	102560	102862	102862	(302)	100%	100%

GSU-Dress out in progress

