

NextEra Energy Resources

Brady Wind, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)

WE October 23, 2016

Case No's: PU-15-797 and PU-15-690

136 **PU-15-797** Filed: 10/25/2016 Pages: 2
Brady Wind progress report – week ending
10-23-2016

Brady Wind, LLC

166 **PU-15-690** Filed: 10/25/2016 Pages: 2
Brady Wind progress report – week ending
10-23-2016


Brady Wind, LLC



NextEra Energy Resources Brady Wind, LLC

Plan of the Week (POW)
Project Manager: Dick Rausch
WE October 23, 2016

Temp Low/High (°F): 32/61°F
Wind: 5-15 mph
Forecast: Mainly Cloudy & cool
Monthly Precip: 2.4"



Backfeed: Nov 10, 2016
Days to Energization: 16

COD: Nov 13, 2016
Days to COD: 19

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
Seatbelts must be worn at all times. Site evaluations prior to commencing work

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
Clean up job sites as work continues; Dust control to be maintained as needed.

CIVIL:

Working on reclaim, gravel rings, reclaim radius/approach and Tline reclaim

UNDERGROUND COLLECTION:

Install of 35kv cable, terminating of LV PMT- Complete
Work continues on ground point, terminating MV PMT, setting/terminating junction boxes and circuit energization walk down

SUBSTATION:

Work continues with conduit above grade, ground steel, terminate cables, jumper welding, buss install and set equipment-capacitor bank

TRANSMISSION LINE:

Complete

SWITCHYARD:

Work continues on ground steel, terminate cable, test switches and buss work-jumpers

WTG Installations:

Installation, IIP's, MCC and Load Banking continue

Construction Status (as of COB yesterday)

| Activity | Total | Comp | Target | % Comp | % Target |
|-----------------------------------|-----------|-----------|-----------|--------|----------|
| Access Roads Gravelled (SF) | 3,018,880 | 2,812,674 | 2,812,674 | 100% | 100% |
| Bases Poured | 87 | 87 | 87 | 100% | 100% |
| Pedestals Poured | 87 | 87 | 87 | 100% | 100% |
| Foundations Backfilled | 87 | 87 | 87 | 100% | 100% |
| Crane Pads Built | 87 | 87 | 87 | 100% | 100% |
| WTG DTE Installed | 87 | 87 | 87 | 100% | 100% |
| WTG Base Installed | 87 | 87 | 87 | 100% | 100% |
| WTG Mid Installed | 87 | 87 | 87 | 100% | 100% |
| WTG Top Installed | 87 | 87 | 87 | 100% | 100% |
| WTG Nacelle Installed | 87 | 87 | 87 | 100% | 100% |
| WTG Rotor Installed | 87 | 86 | 87 | 99% | 100% |
| WTG Tower Wiring | 87 | 85 | 85 | 98% | 98% |
| 1250 Cable Trenched (LF) | 141,995 | 132,240 | 132,240 | 100% | 100% |
| 1000 Cable Trenched (LF) | 24,985 | 23,804 | 23,804 | 100% | 100% |
| 750/500 kcmil Cable Trenched (LF) | 100,360 | 92,306 | 92,306 | 100% | 100% |
| 4/0 kcmil Cable Trenched (LF) | 42,670 | 40,852 | 40,852 | 100% | 100% |
| 1/0 kcmil Cable Trenched (LF) | 89,840 | 85,998 | 85,998 | 100% | 100% |
| IIP | 87 | 82 | 82 | 94% | 94% |
| Bores | 18,740 | 18,740 | 18,740 | 100% | 100% |
| Set Box Pads | 87 | 87 | 87 | 100% | 100% |
| PMT Set | 87 | 87 | 87 | 100% | 100% |
| PMT MV Terminate | 87 | 86 | 87 | 99% | 100% |
| PMT LV Terminate | 87 | 87 | 87 | 100% | 100% |
| WTG Mechanically Complete | 87 | 80 | 80 | 92% | 92% |
| WTG Load Bank Commissioned | 87 | 57 | 57 | 66% | 66% |
| Set JB | 24 | 23 | 22 | 96% | 92% |
| JB Term | 24 | 22 | 20 | 92% | 83% |
| String Conductor (Miles) | 18.00 | 18.00 | 18.00 | 100% | 100% |
| Clip Conductor (Per Structure) | 18 | 18 | 18 | 100% | 100% |
| Transmission % Complete | 100 | 100 | 100 | 100% | 100% |
| Collection % Complete | 100 | 95 | 95 | 95% | 95% |
| Substation % Complete | 100 | 95 | 95 | 95% | 95% |

Receiving Status (as of COB yesterday)

| Item | Total | Rec'd | Target | Balance | % Comp | % Target |
|---------------------------|--------|--------|--------|---------|--------|----------|
| PMT Transformer | 88 | 88 | 88 | 0 | 100% | 100% |
| PMT Tfmr Box Pads | 87 | 87 | 87 | 0 | 100% | 100% |
| Grounding Transformer | 3 | 3 | 3 | 0 | 100% | 100% |
| Grounding Tfmr Box Pads | 3 | 3 | 3 | 0 | 100% | 100% |
| 1/0 Cable | 288997 | 286900 | 286900 | 2097 | 99% | 99% |
| 4/0 Cable | 136584 | 139930 | 139930 | (3346) | 102% | 102% |
| 500 kcmil Cable | 143246 | 143966 | 143966 | (720) | 101% | 101% |
| 750 kcmil Cable | 174085 | 176995 | 176995 | (2910) | 102% | 102% |
| 1000 kcmil Cable | 78829 | 90000 | 90000 | (11171) | 114% | 114% |
| 1250 kcmil Cable | 447505 | 458133 | 458133 | (10628) | 102% | 102% |
| 12 Fiber SM | 448000 | 448000 | 448000 | 0 | 100% | 100% |
| FAA Light | 77 | 77 | 77 | 0 | 100% | 100% |
| Power Unit (ESS) (DTE) | 87 | 87 | 87 | 0 | 100% | 100% |
| Bases | 87 | 87 | 87 | 0 | 100% | 100% |
| Mids | 87 | 87 | 87 | 0 | 100% | 100% |
| Tops | 87 | 87 | 87 | 0 | 100% | 100% |
| Hubs | 87 | 87 | 87 | 0 | 100% | 100% |
| Nose Cone | 87 | 87 | 87 | 0 | 100% | 100% |
| Nacelles | 87 | 87 | 87 | 0 | 100% | 100% |
| Blade Sets | 87 | 87 | 87 | 0 | 100% | 100% |
| GSU Transformer | 1 | 1 | 1 | 0 | 100% | 100% |
| Control House | 1 | 1 | 1 | 0 | 100% | 100% |
| Steel Package | 1 | 1 | 1 | 0 | 100% | 100% |
| Arresters HV & LV | 18 | 18 | 18 | 0 | 100% | 100% |
| Breakers HV & LV | 9 | 9 | 9 | 0 | 100% | 100% |
| Switches HV & LV | 60 | 60 | 60 | 0 | 100% | 100% |
| Concrete Poles | 126 | 126 | 126 | 0 | 100% | 100% |
| Conductor-Bittern 1272 | 330750 | 337580 | 337580 | (6830) | 102% | 102% |
| OHGW Wire 3/8" EHS 7 Stra | 400 | 500 | 500 | (100) | 125% | 125% |
| OPGW | 102560 | 102862 | 102862 | (302) | 100% | 100% |

O&M

