

**ONEOK Bakken Pipeline LLC (OBP) Bear Creek NGL Pipeline Project
Monthly Construction Progress Report**



Period: April 12, 2016 – May 9, 2016

Case No. PU-15-801

| Contact List | Name | Company | Phone |
|---------------------------------|-----------------|----------------|----------------|
| Project Manager | Brent Bowling | ONEOK | (918)-561-5371 |
| Construction Supervisor | Norman Mueller | ONEOK | (580)-741-1205 |
| Const. Coordinator Spread 1 | Tim Swan | ONEOK | (870)-940-9415 |
| Const. Coordinator Spread 2 & 3 | David Rayon | ONEOK | (870)-940-9415 |
| Chief Inspector Spread 1 | Rob Blackburn | EPCON Partners | (936)-433-9051 |
| Chief Inspector Spread 2 | Gerald Callison | EPCON Partners | (360)-388-1073 |
| Chief Inspector Spread 3 | Kevin McNemar | EPCON Partners | (307)-231-1920 |
| Const. Coordinator Spread 1 | Tim Swan | ONEOK | (337)-322-8562 |

Project Description

Construct Approximately 37 miles of 8" pipeline from Bear Creek Gas Plant, in Dunn County, ND to the ONEOK Targa pipeline in McKenzie County, ND.

| Milestone | % Complete | Milestone | % Complete |
|-----------------------|------------|----------------------|------------|
| Construction Staking | 100% | Ditching | 0% |
| Right of Way Clearing | 47% | Lowering | 0% |
| Right of Way Grading | 44% | Backfill | 0% |
| Stringing | 20% | Tie-in | 0% |
| Bending | 2% | Hydro test | 0% |
| Welding | 0% | Right of Way Cleanup | 0% |
| Coating | 0% | | |

Activity for the Month

Preconstruction kickoff held on April 12, 2016. PSC Inspector was on site to witness initial ground clearing and soil separation activities. Primary activities included building ROW for construction of mainline.

Comments

Contractors are anticipated to begin mainline welding in the next period.

| Name | Report Date |
|---------------|-------------|
| Brent Bowling | 5/10/2016 |