


ONEOK Bakken Pipeline LLC (OBP) Bear Creek NGL Pipeline Project Monthly Construction Progress Report			 ONEOK BAKKEN PIPELINE <small>A SUBSIDIARY OF ONEOK PARTNERS</small>
Period: May 9, 2016 – June 13, 2016			Case No. PU-15-801
Contact List	Name	Company	Phone
Project Manager	Brent Bowling	ONEOK	(918)-561-5371
Construction Supervisor	Norman Mueller	ONEOK	(580)-741-1205
Const. Coordinator Spread 1	Tim Swan	ONEOK	(870)-940-9415
Const. Coordinator Spread 2 & 3	David Rayon	ONEOK	(870)-940-9415
Chief Inspector Spread 1	Rob Blackburn	EPCON Partners	(936)-433-9051
Chief Inspector Spread 2	Gerald Callison	EPCON Partners	(360)-388-1073
Chief Inspector Spread 3	Kevin McNemar	EPCON Partners	(307)-231-1920
Const. Coordinator Spread 1	Tim Swan	ONEOK	(337)-322-8562

Project Description
Construct Approximately 37 miles of 8" pipeline from Bear Creek Gas Plant, in Dunn County, ND to the ONEOK Targa pipeline in McKenzie County, ND.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	45%
Right of Way Clearing	90%	Lowering	42%
Right of Way Grading	87%	Backfill	42%
Stringing	85%	Tie-in	12%
Bending	85%	Hydro test	0%
Welding	85%	Right of Way Cleanup	0%
Coating	73%		

Activity for the Month
All mainline mechanical activities ongoing. Little Missouri River HDD completed. PSC inspectors have been on site as clearing and grading progressed during this period.

Comments
Anticipating hydro testing to begin in July.

Name	Report Date
Brent Bowling	6/13/2016