

**ONEOK Bakken Pipeline LLC (OBP) Bear Creek NGL Pipeline Project  
Monthly Construction Progress Report**



**Period: June 13, 2016 – July 12, 2016**

**Case No. PU-15-801**

Contact List	Name	Company	Phone
Project Manager	Brent Bowling	ONEOK	(918)-561-5371
Construction Supervisor	Norman Mueller	ONEOK	(580)-741-1205
Const. Coordinator Spread 1	Tim Swan	ONEOK	(870)-940-9415
Const. Coordinator Spread 2 & 3	David Rayon	ONEOK	(870)-940-9415
Chief Inspector Spread 1	Rob Blackburn	EPCON Partners	(936)-433-9051
Chief Inspector Spread 2	Travis Carlson	EPCON Partners	(307)-799-5904
Chief Inspector Spread 3	Beau Eddins	EPCON Partners	(307)-413-3709

**Project Description**

Construct Approximately 37 miles of 8" pipeline from Bear Creek Gas Plant, in Dunn County, ND to the ONEOK Targa pipeline in McKenzie County, ND.

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	94%
Right of Way Clearing	97%	Lowering	94%
Right of Way Grading	100%	Backfill	94%
Stringing	100%	Tie-ins	66%
Bending	99%	Hydro test	37%
Welding	100%	Right of Way Cleanup	34%
Coating	99%		

**Activity for the Month**

United States Forest Service HDD completed this period. Rough cleanup and final restoration have commenced on the project.

**Comments**

Tie-ins and a majority of the pipeline to be hydro-tested by the end of July. Anticipating pipeline to be ready for service by Mid-August

Name	Report Date
Brent Bowling	7/12/2016