

NextEra Energy Resources

## Brady Wind II, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)


WE September 11, 2016

Case No's: PU-16-42



# NextEra Energy Resources Brady Wind II, LLC

Plan of the Week (POW)  
Project Manager: Dick Rausch  
WE September 11, 2016



Backfeed: Nov 09, 2016  
Days to Energization: 57

COD: December 16, 2016  
Days to COD: 94

Temp Low/High (°F): 42/73°F  
Wind: 5-25 mph  
Forecast: Cloudy, cool, rain  
Monthly Precip: 1.23"

## NextEra Energy /Blattner Energy/GE/Paradigm

### Plan of the Week

**SAFETY:**

- Extra caution around sensitive landowners ongoing
- Changing weather conditions.
- Seatbelts must be worn at all times.
- Site evaluations prior to commencing work.

**ENVIRONMENTAL:**

Be aware of changes to environmentally sensitive areas  
Clean up job sites as work continues; Dust control to be maintained as needed  
SWPPP inspections; installing silt fence

**CIVIL:**

Work continues on stripping topsoil, cement treat, grading turbine sites, access road approaches, excavations and collection clearing

**WTG FOUNDATIONS:**

Working on seal slabs, bottom/top mat rebar, bolt cages, internal grounding and base forming

**INSTALL:**

**COLLECTION:**

### Construction Status ( as of COB yesterday)

Activity	Total	Comp	Target	% Comp	% Target
Access Roads Gravelled (SF)	2,369,520	4,232	10,000	0%	0%
Grade Turbine Site	72	48	42	67%	58%
Foundations Excavated	72	36	25	50%	35%
Bases Poured	72	-	-	0%	0%
Pedestals Poured	72	-	-	0%	0%
Foundations Backfilled	72	-	-	0%	0%
Crane Pads Built	72	-	-	0%	0%
WTG DTE Installed	72	-	-	0%	0%
WTG Base Installed	72	-	-	0%	0%
WTG Mid Installed	72	-	-	0%	0%
WTG Top Installed	72	-	-	0%	0%
WTG Nacelle Installed	72	-	-	0%	0%
WTG Rotor Installed	72	-	-	0%	0%
WTG Tower Wiring	72	-	-	0%	0%
1250 Cable Trenched (LF)	208,780	-	-	0%	0%
1000 Cable Trenched (LF)	3,415	-	-	0%	0%
750/500 kcmil Cable Trenched (LF)	92,305	-	-	0%	0%
4/0 kcmil Cable Trenched (LF)	59,865	-	-	0%	0%
1/0 kcmil Cable Trenched (LF)	59,690	-	-	0%	0%
IIP	72	-	-	0%	0%
Bores	14,050	-	-	0%	0%
Set Box Pads	72	-	-	0%	0%
PMT Set	72	-	-	0%	0%
PMT MV Terminate	72	-	-	0%	0%
PMT LV Terminate	72	-	-	0%	0%
WTG Mechanically Complete	72	-	-	0%	0%
WTG Commissioned	72	-	-	0%	0%
Set JB	24	-	-	0%	0%
JB Term	24	-	-	0%	0%
Collection % Complete	100	-	-	0%	0%

### Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	% Comp	% Target
PMT Transformer	73	73	73	0	100%	100%
PMT Tfmr Box Pads	72	72	72	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfmr Box Pads	3	3	3	0	100%	100%
Junction Boxes	25	25	25	0	100%	100%
1/0 Cable	231000	223992	223992	7008	97%	97%
4/0 Cable	189000	188857	188857	143	100%	100%
500 kcmil Cable	153000	146988	146988	6012	96%	96%
750 kcmil Cable	135000	134955	134955	45	100%	100%
1000 kcmil Cable	9000	9000	9000	0	100%	100%
1250 kcmil Cable	666000	419298	419298	246702	63%	63%
1000 kcmil LV Cable	42000	42000	42000	0	100%	100%
Cable Copperclad 7/#9	122000	127500	127500	(5500)	105%	105%
12 Fiber SM	536512	406000	406000	130512	76%	76%
FAA Light	53	53	53	0	100%	100%
Power Unit (ESS) (DTE)	72	0	0	72	0%	0%
Bases	72	0	0	72	0%	0%
Mids	72	0	0	72	0%	0%
Tops	72	0	0	72	0%	0%
Hubs	72	0	0	72	0%	0%
Nose Cone	72	0	0	72	0%	0%
Nacelles	72	0	0	72	0%	0%
Blade Sets	72	0	0	72	0%	0%
GSU Transformer	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	6	6	6	0	100%	100%
Breakers HV & LV	4	4	4	0	100%	100%
Switches HV & LV	40	40	40	0	100%	100%

### Foundation WTG 42

