

NextEra Energy Resources
Brady Wind II, LLC

Plan of the Week (POW)


Project Manager: Dick Rausch (512-970-6254)

WE October 30, 2016

Case No's: PU-16-42



NextEra Energy Resources
Brady Wind II, LLC
 Plan of the Week (POW)
 Project Manager: Dick Rausch
 WE October 30, 2016



COD: December 16, 2016
 Days to COD: 45

Temp Low/High (°F): 35/72°F
 Wind: 5-15 mph
 Forecast: Cloudy & cool
 Monthly Precip: 2.4"

Backfeed: Nov 12, 2016
 Days to Energization: 12

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

- Extra caution around sensitive landowners ongoing
- Changing weather conditions.
- Seatbelts must be worn at all times.
- Site evaluations prior to commencing work.

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
 Clean up job sites as work continues; Dust control to be maintained as needed

CIVIL :

Work continuing on backfilling and crane pads

WTG FOUNDATIONS:

Complete

COLLECTION:

Work continues on boring, trench & cable install, setting Transformer box pads and slurry, setting transformers, transformer TTR, placing LV cable, terminating MV PMT/LV DTE towers, GGRT and assembling MET tower

OFFLOADING & INSTALL:

Turbine component delivery and install continues. Tower wiring and IIP have begun.

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	% Comp	% Target
Access Roads Gravelled (SF)	2,369,520	2,272,180	2,272,180	100%	100%
Grade Turbine Site	72	72	72	100%	100%
Foundations Excavated	72	72	72	100%	100%
Bases Poured	72	72	66	100%	92%
Pedestals Poured	72	72	60	100%	83%
Foundations Backfilled	72	67	50	93%	69%
Crane Pads Built	72	67	50	93%	69%
WTG DTE Installed	72	58	40	81%	56%
WTG Base Installed	72	36	24	50%	33%
WTG Mid Installed	72	36	24	50%	33%
WTG Top Installed	72	12	10	17%	14%
WTG Nacelle Installed	72	12	10	17%	14%
WTG Rotor Installed	72	10	10	14%	14%
WTG Tower Wiring	72	6	8	8%	11%
1250 Cable Trenched (LF)	208,780	184,794	180,000	89%	86%
1000 Cable Trenched (LF)	3,415	1,592	-	47%	0%
750/500 kcmil Cable Trenched (LF)	92,305	68,790	84,000	75%	91%
4/0 kcmil Cable Trenched (LF)	59,865	49,440	42,000	83%	70%
1/0 kcmil Cable Trenched (LF)	59,690	47,238	45,000	79%	75%
IIP	72	1	-	1%	0%
Bores	14,050	12,690	13,035	90%	93%
Set Box Pads	72	64	65	89%	90%
PMT Set	72	60	40	83%	56%
PMT LV Terminate	72	20	12	28%	17%
PMT MV Terminate	72	9	8	13%	11%
WTG Mechanically Complete	72	-	-	0%	0%
WTG Commissioned	72	-	-	0%	0%
Set JB	24	3	1	13%	4%
JB Term	24	-	-	0%	0%
Collection % Complete	100	50	35	50%	35%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	% Comp	% Target
PMT Transformer	73	73	73	0	100%	100%
PMT Tfmr Box Pads	72	72	72	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfmr Box Pads	3	3	3	0	100%	100%
Junction Boxes	25	25	25	0	100%	100%
1/0 Cable	231000	230992	230992	8	100%	100%
4/0 Cable	189000	216857	216857	(27857)	115%	115%
500 kcmil Cable	153000	161988	161988	(8988)	106%	106%
750 kcmil Cable	135000	137955	137955	(2955)	102%	102%
1000 kcmil Cable	9000	9000	9000	0	100%	100%
1250 kcmil Cable	666000	691506	691506	(25506)	104%	104%
1000 kcmil LV Cable	42000	42000	42000	0	100%	100%
Cable Copperclad 7/#9	122000	127500	127500	(5500)	105%	105%
12 Fiber SM	536512	546000	546000	(9488)	102%	102%
FAA Light	53	53	53	0	100%	100%
Power Unit (ESS) (DTE)	72	72	72	0	100%	100%
Bases	72	58	47	14	81%	65%
Mids	72	58	47	14	81%	65%
Tops	72	58	46	14	81%	64%
Hubs	72	57	45	15	79%	63%
Nose Cone	72	57	44	15	79%	61%
Nacelles	72	57	44	15	79%	61%
Blade Sets	72	57	45	15	79%	63%
GSU Transformer	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	6	6	6	0	100%	100%
Breakers HV & LV	4	4	4	0	100%	100%
Switches HV & LV	40	40	40	0	100%	100%

Assemble Rotor WTG 24

