

NextEra Energy Resources
Brady Wind II, LLC

Plan of the Week (POW)

Project Manager: Dick Rausch (512-970-6254)


WE November 13, 2016

Case No's: PU-16-42



NextEra Energy Resources Brady Wind II, LLC

Plan of the Week (POW)
Project Manager: Dick Rausch
WE November 13, 2016



COD: December 16, 2016
Days to COD: 31

Temp Low/High (°F): 28/71°F
Wind: 5-25 mph
Forecast: Sunny & cool
Monthly Precip: 0"

Backfeed: Nov 12, 2016

NextEra Energy /Blattner Energy/GE/Paradigm

Plan of the Week

SAFETY:

- Extra caution around sensitive landowners ongoing
- Changing weather conditions.
- Seatbelts must be worn at all times.
- Site evaluations prior to commencing work.

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
Clean up job sites as work continues; Dust control to be maintained as needed

CIVIL:

Working on gravel rinds and reclaim.

WTG FOUNDATIONS:

Complete

COLLECTION:

Boring, place LV cable, terminating LV DTE towers, transformer TTR and GGRT - Complete
Work continued on 35kv cable splice, ground point, terminating LV/MV PMT, setting & terminating JBs
Circuit walkdown 23B

OFFLOADING & INSTALL:

Turbine component delivery - Complete
Install, tower wiring, IIP and MCC continue.

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	% Comp	% Target
Access Roads Gravelled (SF)	2,369,520	2,272,180	2,272,180	100%	100%
Grade Turbine Site	72	72	72	100%	100%
Foundations Excavated	72	72	72	100%	100%
Bases Poured	72	72	72	100%	100%
Pedestals Poured	72	72	72	100%	100%
Foundations Backfilled	72	72	72	100%	100%
Crane Pads Built	72	72	72	100%	100%
WTG DTE Installed	72	72	72	100%	100%
WTG Base Installed	72	59	55	82%	76%
WTG Mid Installed	72	59	55	82%	76%
WTG Top Installed	72	39	35	54%	49%
WTG Nacelle Installed	72	39	35	54%	49%
WTG Rotor Installed	72	38	35	53%	49%
WTG Tower Wiring	72	29	30	40%	42%
1250 Cable Trenched (LF)	208,780	186,278	184,794	89%	89%
1000 Cable Trenched (LF)	3,415	1,592	1,592	47%	47%
750/ 500 kcmil Cable Trenched (L	92,305	79,252	84,000	86%	91%
4/ 0 kcmil Cable Trenched (LF)	59,865	56,158	55,000	94%	92%
1/ 0 kcmil Cable Trenched (LF)	59,690	54,624	54,000	92%	90%
IIP	72	22	20	31%	28%
Bor es	14,050	14,040	14,050	100%	100%
Set Box Pads	72	72	72	100%	100%
PMT Set	72	72	60	100%	83%
PMT LV Terminate	72	50	42	69%	58%
PMT MV Terminate	72	26	26	36%	36%
WTG Mechanically Complete	72	14	14	19%	19%
WTG Commissioned	72	-	-	0%	0%
Set JB	24	8	8	33%	33%
JB Term	24	5	5	21%	21%
Collection %Complete	100	72	90	72%	90%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	73	73	73	0	100%	100%
PMT Tfrmr Box Pads	72	72	72	0	100%	100%
Grounding Transformer	3	3	3	0	100%	100%
Grounding Tfrmr Box Pads	3	3	3	0	100%	100%
Junction Boxes	25	25	25	0	100%	100%
1/0 Cable	231000	230992	230992	8	100%	100%
4/0 Cable	189000	216857	216857	(27857)	115%	115%
500 kcmil Cable	153000	161988	161988	(8988)	106%	106%
750 kcmil Cable	135000	137955	137955	(2955)	102%	102%
1000 kcmil Cable	9000	9000	9000	0	100%	100%
1250 kcmil Cable	666000	691506	691506	(25506)	104%	104%
1000 kcmil LV Cable	42000	42000	42000	0	100%	100%
Cable Copperclad 7#9	122000	127500	127500	(5500)	105%	105%
12 Fiber SM	536512	546000	546000	(9488)	102%	102%
FAA Light	53	53	53	0	100%	100%
Power Unit (ESS) (DTE)	72	72	72	0	100%	100%
Bases	72	72	72	0	100%	100%
Mids	72	72	72	0	100%	100%
Tops	72	72	72	0	100%	100%
Hubs	72	72	72	0	100%	100%
Nose Cone	72	72	72	0	100%	100%
Nacelles	72	72	72	0	100%	100%
Blade Sets	72	72	72	0	100%	100%
GSU Transformer	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	6	6	6	0	100%	100%
Breakers HV & LV	4	4	4	0	100%	100%
Switches HV & LV	40	40	40	0	100%	100%

View from WTG 62

