

NextEra Energy Resources
Oliver III Wind, LLC

Plan of the Week (POW)

Project Manager: Mary Rausch (701-840-3646)

WE August 7, 2016

Case No's: PU-16-122 and PUC-16-123

110 **PU-16-123** Filed: 8/9/2016 Pages: 2

**Oliver Wind III progress report – week ending
8-7-2016**

Oliver Wind III, LLC

108 **PU-16-122** Filed: 8/9/2016 Pages: 2


**Oliver Wind III progress report – week ending
8-7-2016**

Oliver Wind III, LLC



NextEra Energy Resources Oliver Wind III, LLC

Plan of the Week (POW)
Site Manager: Mary Rausch
WE August 07, 2016



COD: January 01, 2017
Days to COD: # 146

Temp Low/High (°F): 53/94 °F
Wind: 4-15 mph
Forecast: Mainly Sunny Throughout Week
Weekly Precip 0" Month: 0"

Energization: Nov 16, 2016
Days to Energization: # 102

NextEra Energy /Blattner Energy/GE/Energy Erectors

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
Changing weather conditions.
Site evaluations

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
Clean up job sites as work continues
Dust control to be maintained as needed

CIVIL:

CR upgrades in progress. Work continuing on grading turbine sites, grade O&M, access road approaches

WTG FOUNDATIONS:

Excavations and installation going well, along with backfilling.

INSTALL:

COLLECTION:

SUBSTATION:

Work continuing on pier foundations, conduit digging/installing and backfill and ground grid work

TRANSMISSION LINE:

SWITCHYARD:

Pouring/drilling pier foundations, setting and stripping forms

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Silt Fence (LF)	26,000	350	-	1%	0%
Access Roads Graveled (LF)	76,195	-	-	0%	0%
Grade Turbine Site	48	10	8	21%	17%
Foundations Excavated	48	-	-	0%	0%
Bases Poured	48	-	-	0%	0%
Pedestals Poured	48	-	-	0%	0%
Foundations Backfilled	48	-	-	0%	0%
Crane Pads Built	48	-	-	0%	0%
1250 Cable Trenched (LF)	35,154	-	-	0%	0%
1000 Cable Trenched (LF)	18,984	-	-	0%	0%
750 kcmil Cable Trenched (LF)	13,561	-	-	0%	0%
500 kcmil Cable Trenched (LF)	36,551	-	-	0%	0%
4/0 kcmil Cable Trenched (LF)	52,274	-	-	0%	0%
1/0 kcmil Cable Trenched (LF)	21,368	-	-	0%	0%
Bores	41	-	3	0%	7%
Set Box Pads	48	-	-	0%	0%
LV PMT Terminated	48	-	-	0%	0%
PMT Set	48	-	-	0%	0%
Set JB	10	-	-	0%	0%
JB Term	10	-	-	0%	0%
T-Line Structures Set	29	-	-	0%	0%
T-Line Structures Framed	29	-	-	0%	0%
String Conductor (Miles)	26.00	0.00	0.00	0%	0%
String Conductor (Miles)	26.00	0.00	0.00	0%	0%
Substation %Complete	100	-	-	0%	0%
Switchyard %Complete	100	-	-	0%	0%
Transmission %Complete	100	-	-	0%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	49	0	0	49	0%	0%
PMT Tfrmr Box Pads	48	0	0	48	0%	0%
Grounding Transformer	2	0	0	2	0%	0%
Grounding Tfrmr Box Pads	2	0	0	2	0%	0%
1/0 Cable	64 103	70000	70000	(5897)	109%	109%
4/0 Cable	157705	112018	112018	45687	71%	71%
500 kcmil Cable	109652	54000	54000	55652	49%	49%
750 kcmil Cable	40682	45000	45000	(4318)	111%	111%
1000 kcmil Cable	56952	0	0	56952	0%	0%
1250 kcmil Cable	105462	60000	60000	45462	57%	57%
12 Fiber SM	185170	70000	70000	115170	38%	38%
FAA Light	36	0	0	36	0%	0%
Power Unit (ESS) (DTE)	48	0	0	48	0%	0%
Bases	48	0	0	48	0%	0%
Mids	48	0	0	48	0%	0%
Tops	48	0	0	48	0%	0%
Hubs	48	0	0	48	0%	0%
Nose Cone	48	0	0	48	0%	0%
Nacelles	48	0	0	48	0%	0%
Blade Sets	48	0	0	48	0%	0%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	0	0	1	0%	0%
Steel Package	1	0	0	1	0%	0%
Arresters HV & LV	12	9	9	3	75%	75%
Breakers HV & LV	5	0	0	5	0%	0%
Switches HV & LV	46	11	11	35	24%	24%
Concrete Poles	26	0	0	26	0%	0%
Conductor-Bittern 1272	83948	0	0	83948	0%	0%
OHGW Wire 3/8" EHS 7 Str	5500	0	0	5500	0%	0%
OPGW	28250	0	0	28250	0%	0%

Building approach to WTG 43

