

NextEra Energy Resources
Oliver III Wind, LLC

Plan of the Week (POW)

Project Manager: Mary Rausch (701-840-3646)

WE August 21, 2016

Case No's: PU-16-122 and PUC-16-123

112 **PU-16-123** Filed: 8/24/2016 Pages: 2
Oliver Wind III progress report – week ending
8-21-2016

Oliver Wind III, LLC


110 **PU-16-122** Filed: 8/24/2016 Pages: 2
Oliver Wind III progress report – week ending
8-21-2016

Oliver Wind III, LLC



NextEra Energy Resources Oliver Wind III, LLC

Plan of the Week (POW)
Site Manager: Mary Rausch
WE August 21, 2016



COD: January 01, 2017
Days to COD: # 131

Temp Low/High (°F): 48/87 °F
Wind: 5-14 mph
Forecast: Mainly Sunny, rain
Weekly Precip .2" Month: 1.6"

Energization: Nov 16, 2016
Days to Energization: # 85

NextEra Energy / Blattner Energy / GE / Energy Erectors

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
Changing weather conditions.
Site evaluations

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
Clean up job sites as work continues
Dust control to be maintained as needed
Work continuing on culvert, straw wattle and silt fencing

CIVIL:

Work continuing on stripping top soil, grading turbine sites, access road approaches, cut/fill/grading, CR improvements, excavations, dig footings for O&M

FOUNDATIONS:

Work continuing on seal slabs, rebar, bolt cages

INSTALL:

COLLECTION:

Work continuing on bore locations and trenching 1000kcm

SUBSTATION:

Work continuing on conduits - dig ditch, install conduit, grid, backfill and tamp, install and pour concrete; set and assemble cap bank and breakers

TRANSMISSION LINE:

SWITCHYARD:

Drilling/pouring pier foundations and breaker pad; drill/pour Tline piers, continue work on control house; strip tap line foundation

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Silt Fence (LF)	26,000	2,657	-	10%	0%
Access Roads Graveled (LF)	76,195	9,936	10,000	13%	13%
Grade Turbine Site	48	17	8	35%	17%
Foundations Excavated	48	9	8	19%	17%
Bases Poured	48	-	-	0%	0%
Pedestals Poured	48	-	-	0%	0%
Foundations Backfilled	48	-	-	0%	0%
Crane Pads Built	48	-	-	0%	0%
1250 Cable Trenched (LF)	106,706	-	6,000	0%	6%
1000 Cable Trenched (LF)	56,332	715	715	1%	1%
750 kcmil Cable Trenched (LF)	105,777	-	-	0%	0%
500 kcmil Cable Trenched (LF)	40,698	-	-	0%	0%
4/0 kcmil Cable Trenched (LF)	126,882	-	-	0%	0%
1/0 kcmil Cable Trenched (LF)	104,564	-	-	0%	0%
48 Fiber Trenched (LF)	42,000	5,236	-	12%	0%
Bores	41	7	6	17%	15%
Set Box Pads	48	-	-	0%	0%
LV PMT Terminated	48	-	-	0%	0%
PMT Set	48	-	-	0%	0%
Set JB	10	-	-	0%	0%
JB Term	10	-	-	0%	0%
T-Line Structures Set	29	-	-	0%	0%
T-Line Structures Framed	29	-	-	0%	0%
String Conductor (Miles)	26.00	0.00	0.00	0%	0%
String Conductor (Miles)	26.00	0.00	0.00	0%	0%
Substation %Complete	100	17	-	17%	0%
Switchyard %Complete	100	12	-	12%	0%
Transmission %Complete	100	-	-	0%	0%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	49	0	0	49	0%	0%
PMT Tfrm Box Pads	48	0	0	48	0%	0%
Grounding Transformer	2	0	0	2	0%	0%
Grounding Tfrm Box Pads	2	0	0	2	0%	0%
1/0 Cable	64103	70000	70000	(5897)	109%	109%
4/0 Cable	157705	161000	161000	(3295)	102%	102%
500 kcmil Cable	109652	110000	110000	(1348)	101%	101%
750 kcmil Cable	40682	45000	45000	(4318)	111%	111%
1000 kcmil Cable	56952	60000	60000	(3048)	105%	105%
1250 kcmil Cable	105462	60000	60000	45462	57%	57%
12 Fiber SM	185170	182000	182000	3170	98%	98%
FAA Light	48	36	36	12	75%	75%
Power Unit (ESS) (DTE)	48	0	0	48	0%	0%
Bases	48	0	0	48	0%	0%
Mids	48	0	0	48	0%	0%
Tops	48	0	0	48	0%	0%
Hubs	48	0	0	48	0%	0%
Nose Cone	48	0	0	48	0%	0%
Nacelles	48	0	0	48	0%	0%
Blade Sets	48	0	0	48	0%	0%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	0	0	1	0%	0%
Steel Package	1	0	0	1	0%	0%
Arresters HV & LV	12	9	9	3	75%	75%
Breakers HV & LV	5	30	3	(25)	600%	60%
Switches HV & LV	46	12	12	34	26%	26%
Steel Poles	26	0	0	26	0%	0%
Conductor-Bittern 1272	83948	84000	84000	(52)	100%	100%
OHGW Wire 3/8" EHS 7 Stra	5500	0	0	5500	0%	0%
OPGW	28250	28343	28343	(93)	100%	100%

Switchyard Control House

